

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:13 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 502 Const Calendar Day: 918 Date: 14-Mar-2012 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 03:30 am 02:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

**Cable Hauling**

Daryoush & I had to work on the strand measurements on the South side span & on the North & South main span . We had to stay on the site for live fine tune adjustments on the main span . ABF surveyors came to the site at 4:15 AM. We started to measure strands # 88 , 93 , 94 , & 95 at 4:30 AM. We were done at 4:45 AM.

After that , we went to the South main span . We were asked to stand by because the tower elevator was not operational . Adjusting crews did not go to the top of the tower . We had to wait from 5:00 AM. until 7:05 AM. ABF engineer Zack called & told us that cable work is canceled for today . I left the field at 7:10 AM.

At 8:00 AM. We got the call to start on the South main span . We started at 8:35 AM. We had to measure strands 91 , 92 , 93 , & 94 . The oscillation was +/- 20 mm. ABF engineer asked the surveyors to stop on the South main span because of the high wind .

Then , we started on the North main span at 9:40 AM. We had to measure strands # 92 , 93 , & 94 . We had to stand by for the live fine tune adjustments . We were done at 11:20 AM. We left the field at 11:40 AM.

In the office I had to work on my reports to the end of my shift .

No field inspection today on the West loop due to the bad weather conditions .

**04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 067 C-PWS-SWW.067 Install Cable Shrouds West of W2**

AMERICAN BRIDGE/FLUOR, A JV

