

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:18 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 092 Const Calendar Day: 919 Date: 15-Mar-2012 Thursday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 40 - 50 4PM 40 - 50**Precipitation** **Condition**Working Day ☐ If no, explain:**Diary:**

Dispute

Cable Hauling

Weather: Drizzle and about 55 degrees F.

Tower Operation:

Forming and installing strand # 96.

Workers adjusted strand # 96 after installation on the north side ONLY. Measured was about 1200mm from the front face of the East face of the south saddle.

Equipment:

Favco Crane

Office Work:

- * Attended Safety Meeting at the SAS conference room.
- * Worked on diaries.
- * Attended Cable Compaction presentation by Warren Collins (CT).

Workers hours: 4 hours total for the iron workers and 6 hours for adjusting crew (see attachment for details).

Hours Victor Altamirano worked: 10 hours total including 2 hours overtime.

