

SAS Superstructure

Location: 04-SF-80-13.2 / 13.9 Client Name: CalTrans **Run date** 21-Nov-14 **Time** 5:40 PM

04-0120F4

04-SF-80-13.2/13.9

Self-Anchored

Suspension Bridge

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 025 Const Calendar Day: 919 Date: 15-Mar-2012 Thursday Inspector Name: Awal, Mohammad Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm **Break:** 00:30 **Over Time:** 02:00

Federal ID: Location:

Reviewer: Woods, Mark Approved Date: 05-Sep-12 Status: Approved

Weather

 Temperature
 7 AM
 50 - 60
 12 PM
 50 - 60
 4PM
 50 - 60

 Precipitation
 Condition
 Rain

Working Day 🗸 If no, explain:

Diar	ry:	Dispute

Tower Activities

No painting due to rain.

Welding:

No welding on 13 meter diaphragm due to rain.

9 m Diaphragm:

Fillet welding of perimeter channels to 9 meter perimeter diaphragm plate located at outer west diaphragm.

Welding of top stiffener plates at north diaphragm.

QA inspector was J. Lizardo.

Welding crew worked 10 hours.

Office work:

Reviewing submittal ABF-SUB-002631R00, Worked on quantities for payment for Tower.

04-0120F4	Bid Item: 053	T-L01-SPD.053	Tower Lift 01 Shear Plates and Diaphrams			
AMERICAN BRIDGE/FLUOR, A JV						
Labor						
Trade	Class	Name	RT Hrs OT Hrs DT Hrs Total Remarks Dis	spute		
Contractor:	AMERICAN BRIDGE/F	FLUOR, A JV				
Welder	APP	Kenneth Chappell	8.00 2.00 0.00 10.00			
Welder	APP	Reggie Humphry	8.00 2.00 0.00 10.00			
Welder	JNM	Luo HUA	8.00 2.00 0.00 10.00			
Welder	JNM	HAN YU	8.00 2.00 0.00 10.00			
Ironworker	JNM	XIAO JIAN WAN	8.00 2.00 0.00 10.00			
Ironworker	FOR	JAMES ZHEN	8.00 2.00 0.00 10.00			
Ironworker	APP	MAN MA	8.00 2.00 0.00 10.00			
Ironworker	JNM	WAI KIT LAI	8.00 2.00 0.00 10.00			
Ironworker	JNM	JIN PEI WANG	8.00 2.00 0.00 10.00			



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Awal, Mohammad Diary #: 025 Date: 15-Mar-2012 Thursday

