

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 4:14 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 250 Const Calendar Day: 919 Date: 15-Mar-2012 Thursday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:45 AM 05:30 PM Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Hauling

Overview of work today: installation & preliminary adjustment of strand #96 was completed; hauling of strand #98 was started.

CJ Biskner's crew was working on installing at the North side of the Tower. Obra Paulk's crew was working on installing at the South side of the Tower. Tony Costa's crew was working on adjusting, floating, hauling and other misc work around the Tower. The labor for all of these crews is listed below. See the diaries of Victor Altimarano & Daryoush Bahar for additional details as they were also at the Tower saddle for portions of the day.

Work at the Tower saddle:

- I arrived at the office at 07:45. I checked email & worked on diaries until 08:00.
- I attended the safety meeting from 08:00 until 08:30. The topic was workplace injuries & workers compensation.
- I arrived at the Tower at 08:45. Prior to this, see Daryoush's diary for details of the work performed. At 08:45, the following work was ongoing: 1) hauling strand #98 & 2) floating strand #97, & 3) installing strand #96 in both the North & South troughs.
- From 08:50 until 09:10, hauling of strand #98 was paused because the haul rope slipped out of the sheaves.
- At 09:20, installation of strand #96 was completed in the North trough. The wire placement was acceptable for the entire length of the saddle. Then preliminary adjustment of strand #96 was done. The strand was moved easterly by about 1.2m.
- At 09:30, strand #97 was floated from the Tower rollers on the North side, and then prep work started for installing the strand.
- At 09:40, installation of strand #96 was completed in the South trough. The wire placement was acceptable for the entire length of the saddle. Then preliminary adjustment of strand #96 was done. The strand was moved easterly by about 1.2m.
- At 09:55, strand #97 was floated from the Tower rollers on the South side, and then prep work started for installing the strand.
- Note: Daryoush checked twist on strand #97 in the North & South side-spans. He said that it was OK.
- At 10:30, all of the iron-workers at the Tower left for the day due to rainy weather.
- From 10:30 until 10:40, I walked down the North main-span to check strand #97 for twist and damage. None was noticed.
- From 10:40 until 11:30, I was checking out the installed strands in the saddles at the east end, and talking with Bob Brignano about some of the issues particular to the east end saddles.
- From 12:00 until 13:00, I attended a Cable meeting where Warren Collins gave a presentation about



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Wright, Doug **Diary #:** 250 **Date:** 15-Mar-2012 **Thursday**

upcoming Cable work on Cable compaction. We discussed some of the equipment that will be used, as well as some of our inspection points.

- From 13:15 until 14:30, I went back out to the field to check if there was any Cable work ongoing. The only ABF workers on the Cable were 2 surveyors measuring the approximate Cable diameters along the spans.

- From 14:45 until the end of the shift, I filled out the Cable hauling & installation checklists for the Tower saddle, & wrote my diary for the day.

04-0120F4 Bid Item: 067 C-PWS-001.067 Install & Adjust PWS 1-5

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	AUGIE SOLIS	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	FOR	CHRISTOPHER BISKNER	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	RENE MULATO	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	FOR	GARY ANDERSON	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Operator	JNM	HOWARD SCHROYER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	JULIENT POULK	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	JACK HUNTER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	Jose ALFARO	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	6.00	0.00	0.00	6.00		<input type="checkbox"/>