

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:48 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 289 Const Calendar Day: 920 Date: 16-Mar-2012 Friday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 12:00 am Break: 00:00 Over Time: 00:00

Federal ID:

Location:

Reviewer: Granados, Roman Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 4PM 50 - 63

Precipitation None Condition Rain

Working Day ☒ If no, explain:**Diary:**

Dispute

Work description.

MARCH 16, 2012 Diary

ABF Crews activities at the West Loop:

1. PWS HAULING, FLOATING, FORMING AND INSTALLATING:**•HAULING PWS # 98, and PWS # 99:**

HAULING	START	TIME AT N.D.S.	TIME AT S.D.S.	END TIME
PWS # 98	March15, 8:20A.M.			
	8:30A.M.			
PWS # 99	10:18A.M.	10:58A.M.-10:09A.M.	11:25A.M.-Stopped	Hauling stopped

N.D.S.= North Deviation Saddle (Transfer of PWS from the Primary Hauling System to the Secondary Hauling System)

S.D.S. = South Deviation Saddle (Transfer of PWS from the Secondary Hauling System to the Primary Hauling System)

•FLOATING PWS # 98:

FLOATING	CLAPM TO N.D.S.F.A	CLAPM TO S.D.S.F.A	FLOATING AT LOOP	FLOATING AT D.S.
PWS # 98	8:31A.M.-8:46A.M.	8:31A.M.-8:41A.M.	9:48A.M.	9:50A.M.

N.D.S.F.A. = North Deviation Saddle Floating Arm

S.D.S.F.A. = South Deviation Saddle Floating Arm

•FORMING PWS # 98:

FORMING	JACKING SADDLE	NORTH DEVIATIONSADDLE	SOUTH DEVIATION SADDLE
PWS # 98	9:50A.M.-10:15	10:03A.M.-10:41A.M.	10:00A.M.-10:56A.M.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 289

Date: 16-Mar-2012 Friday

•INSTALING PWS #98:

INSTALLING	JACKING SADDLE	NORTH DEVIATIONSADDLE	SOUTH DEVIATION SADDLE
PWS # 98	10:16A.M-10:35A.M.	10:43A.M.-11:20A.M.	10:58A.M.-Not completed

NOTE: Upper 20 feet remained.

•PWS # 98 SLACK ADJUSTEMS:

SLACK ADJUSTMENT TIME	SET UP HYDRAULIC PULLING SYSTEM	ADJUSTMENT
PWS # 98 11.20A.M.	11:10A.M.	10:50A.M.-

SET UP AT LOWER END OF THE N.D.S.

2.NOTES:

- NOTE-1: The installed strand # 98 is checked for quality, and no issue was observed except the upper uncompleted 20 feet at S.D.S.
- NOTE-2: The work was stopped at 1:00P.M. after installing PWS # 98 and hauling PWS 99 up to the South Deviation Saddle.
- NOTE-3: ABF Engineer, Mr. Levi Gatsos and Superintendent Mr. Scott Smith were present.

ABF Crews involved at the West loop:

S.D.S.

- Jerry Kubala
- Rigoverto Garcia
- Ryan Nash
- Jonathan Canites
- Joseph Stone
- Dario Loza

- N.D.S.

- Ryan Evanchick
- Jim Benninghove (started 10:30A.M.)
- Tony Miranda
- Mike Draper
- Mike Portillo
- Pablo Ramirez

J.S. and Slack Adjustment

- Matthew Holt
- Andy Zhen
- Lonny Candelaria
- Eduardo Jimenez Padilla
- Jonathon Biskner
- Carlos Alvarado
- Eduardo Jimenez Padilla

04-0120F4

Bid Item: 067

C-PWS-096.067

Install & Adjust PWS 96-100

AMERICAN BRIDGE/FLUOR, A JV



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Iranmanesh, Abbas **Diary #:** 289 **Date:** 16-Mar-2012 **Friday**

Labor							
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	JNM	MICHAEL DRAPER	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Ironworker	APP	RYAN NASH	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Ironworker	JNM	JOSEPH STONE	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Ironworker	APP	DARIO LOZA	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	1.50	0.00	0.00	1.50	<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Ironworker	APP	Tony Miranda	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL PORTILLO	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Ironworker	APP	SHAOFEI ZHEN	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Ironworker	APP	LONNY CANDELARIA	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	5.00	0.00	0.00	5.00	<input type="checkbox"/>