

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 4:14 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 251 Const Calendar Day: 920 Date: 16-Mar-2012 Friday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:30 AM 06:00 PM Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**Cable Hauling**

Overview of work today: installation & preliminary adjustment of strand #97 was completed; hauling of strand #98 was completed; hauling of strand #99 was started.

CJ Biskner's crew was working on installing at the North side of the Tower. Obra Paulk's crew was working on installing at the South side of the Tower. Tony Costa's crew was working on adjusting, floating, hauling and other misc work around the Tower. The labor for all of these crews is listed below. See the diaries of Victor Altimarano & Daryoush Bahar for additional details as they were also at the Tower saddle for portions of the day.

\*\*\*\*\*

Work at the Tower saddle:

- I arrived at the office at 08:30. I checked email & worked on diaries until 08:50.
- I arrived at the Tower at 09:15. Prior to this, see the diaries of Victor & Daryoush for details of the work performed. At 09:15, the following work was ongoing: 1) installing strand #97 in both the North & South troughs, & 2) installing float clamps on strand #98.
- At 09:40, strand #98 was floated in the North main-span.
- At 09:50, strand #98 was floated in the North & South side-spans.
- At 10:05, installation of strand #97 was completed in the North trough. The wire placement was acceptable for the entire length of the saddle. Then preliminary adjustment of strand #97 was done. The strand was moved easterly by about 1.2m.
- At 10:10, installation of strand #97 was completed in the South trough. The wire placement was acceptable for the entire length of the saddle. Then preliminary adjustment of strand #97 was done. The strand was moved easterly by about 1.0m.
- At 10:15, hauling of strand #99 was started.
- At 10:20, strand #98 was floated from the Tower rollers on the North side, and then prep work started for installing the strand.
- From 11:00 until 11:20, I walked the North & South side-spans to check strand #98 for twist and damage. None was noticed.
- At 11:20, strand #98 was floated from the Tower rollers on the South side, and then prep work started for installing the strand.
- At 12:00, all of the iron-workers at the Tower left for the day due to rainy weather.
- From 12:30 until 13:00, I ate lunch.
- From 13:00 until 14:00, I did misc office work: diaries, timesheet, vehicle log, email, etc.
- From 14:00 until 15:10, I went to the warehouse to observe the Cable S-wire wrapping demonstration. They were refining the process to push the start of the S-wire into the groove of a Cable band. Also, they were practicing splicing the S-wire with Cad-welds.



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Wright, Doug    **Diary #:** 251    **Date:** 16-Mar-2012    **Friday**

- From 15:15 until 16:00, I spoke with Warren Collins & Bob Brignano regarding some other upcoming work at the Tower saddle (tensioning of tie rods, installing block wedges in between divider plates). This is some of the work that will need to be done fairly quickly after strand installation is completed because it needs to be completed prior to load transfer. I looked up the relevant submittals in PMIV, and downloaded them for review.

- From 16:00 until 18:00, I filled out Cable hauling & installation checklists for the Tower saddle work.

**04-0120F4    Bid Item: 067    C-PWS-001.067    Install & Adjust PWS 1-5**

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	AUGIE SOLIS	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	CHRISTOPHER BISKNER	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	RENE MULATO	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	GARY ANDERSON	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Operator	JNM	HOWARD SCHROYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	JULIENT POULK	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	JACK HUNTER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	Jose ALFARO	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	5.00	0.00	0.00	5.00		<input type="checkbox"/>