

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 1:08 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 163 Const Calendar Day: 924 Date: 20-Mar-2012 Tuesday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 09:00 AM 19:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 53 12 PM 64 4PM 56

Precipitation

Condition Partly Cloudy

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Hauling

East End – North Side area

Tai-Lin Liu; Diary on 03/20/12, Tuesday - Partly Cloudy (52 – 64 F)

- Arrived at office at 0900 AM. Checked e-mail, and performed paper works mainly studying MINI-MAX Bolt Tension Monitor manual & Diary. Also went to warehouse to see ABF's cable wrapping demo operation, from 1000 - 1100 AM (Saw Matt in warehouse). Talked to Smman & got log sheet from him. Went to field at 1225 AM.

- Operation from 1230 to 1930 PM:

* Crew installed strand # 102 and 103 this afternoon.

* Strand # 104, 105 & 106 have been hauled, strand # 106 did not finish.

* Final strand to be installed into swift was strand # 107.

* Installation of strand # 104 can be the first operation on tomorrow. By the way, strand # 104 was falled off from swift before completed hauling.

* Jimmy performed neoprene installation at north side of east end anchorage area.

* William Alger was in training and came back fied at 0400 PM. New guy name is Vernon Hubert showed up this morning for RT 890 crane operator. Did not see Jacks today.

* Rob & Bob came in 0500 AM & left field at 1700 PM.

* See Bob's log sheet for detail.

- I left bridge at 1915 AM. Came back to office gave log sheet to Bob. Left office around 1930 PM

- Refer to Bob's strand operation log sheet for tracking times of hauling operation. Labor worked hours were based on the information provided by all east end team members. OT = 2 hrs today.

04-0120F4 Bid Item: 067 C-PWS-051.067 Install & Adjust PWS 51-55

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	DANIEL HUGHES	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	GEN	DANIEL DUNN	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	ROBERT RUSSELL	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	ROBERT MARTELL	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	JOSHUA JACKS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JAMES WILKERSON	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	FOR	AARON KENT	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	ANTHONY SMALER	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	PATRICK OLEARY	8.00	2.00	2.00	12.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Liu, Tai-Lin **Diary #:** 163 **Date:** 20-Mar-2012 **Tuesday**

Ironworker	JNM	LANCE CARLSON	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Ironworker	APP	LUIS PLANCARTE	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Ironworker	FOR	KEVIN KARBER	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Engineer		ADAM REEVE	0.00	0.00	0.00	0.00	<input type="checkbox"/>	
Engineer		ANKUR SINGH	8.00	0.00	0.00	8.00	<input type="checkbox"/>	
Engineer		ERIC BLUE	8.00	0.00	0.00	8.00	<input type="checkbox"/>	
Engineer		ADAM ROEBUCK	8.00	0.00	0.00	8.00	<input type="checkbox"/>	
Ironworker	JNM	DANIEL MARTINEZ	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Operator	OTH	KEVIN ALGER	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Ironworker	JNM	RONNY Chamberlain	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Ironworker	JNM	CARLOS ALVERADO	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Ironworker	APP	Zach MacDonald	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Ironworker	APP	JUN PERALTA	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Ironworker	APP	GREG WIEDER	0.00	0.00	0.00	0.00	<input type="checkbox"/>	
Ironworker	JNM	RICHARD DAMBOISE	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Ironworker	JNM	JIMMY OSBURN	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Operator	JNM	JOHN GAGNON	0.00	0.00	0.00	0.00	<input type="checkbox"/>	
Ironworker	JNM	Jacob Stafford	0.00	0.00	0.00	0.00	<input type="checkbox"/>	
Operator	APP	SCOTT ROSS	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Operator	OTH	WILLIAM ALGER	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Operator	OTH	RYAN OKU	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Ironworker	APP	BRADLEY WHITBURN	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Ironworker	FOR	MATTHEW CHAMBERLAIN	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Ironworker	APP	HENRY HERNANDEZ	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Operator	OTH	THEODORE ROHR	0.00	0.00	0.00	0.00	<input type="checkbox"/>	
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
*E0150583							No	
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
04-0120F4	Bid Item:	068	0-000-000.068	FURNISH SUSPENDER SYSTEM				
AMERICAN BRIDGE/FLUOR, A JV								

Attachment



Cable Wrapping Demo at warehouse by ABF



ABF Cable Wrapping Demo

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Liu, Tai-Lin

Diary #: 163

Date: 20-Mar-2012 Tuesday



Strand 104 falled off from swift