

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:47 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 292 Const Calendar Day: 925 Date: 21-Mar-2012 Wednesday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 07:30 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Granados, Roman Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 48 - 55 12 PM 4PM 60 - 63
Precipitation None Condition Mostly Cloudy

Working Day ☒ If no, explain:**Diary:**

Dispute

Work description.

MARCH 21, 2012 Diary

ABF Crews activities at the West Loop:

1. PWS HAULING, FLOATING, FORMING AND INSTALLATING:**•HAULING PWS # 106, PWS #107 and PWS # 108:**

HAULING TIME	START	TIME AT N.D.S.	TIME AT S.D.S.	END
PWS # 106	6:16P.M. Yesterday	9:09A.M.-9:17A.M.	9:30A.M.-9:46A.M.	
10:37A.M.				
PWS # 107	11:40A.M.	0:59P.M.-1:08P.M.	01:25P.M.-01:37P.M.	
2:25P.M.				
PWS # 108	3:30P.M.			
5:35P.M.				

N.D.S.= North Deviation Saddle (Transfer of PWS from the Primary Hauling System to the Secondary Hauling System)

S.D.S. = South Deviation Saddle (Transfer of PWS from the Secondary Hauling System to the Primary Hauling System)

NOTE: As a result of the tower work, a delay happened in hauling PWS # 106.

•FLOATING PWS # 106, PWS # 107 and PWS #108:

FLOATING D.S.	CLAPM TO N.D.S.F.A	CLAPM TO S.D.S.F.A	FLOATING AT LOOP	FLOATING AT
PWS # 106	10:38A.M.-10:51A.M.	10:38A.M.-10:49A.M	10:51A.M.	11:12A.M.
PWS # 107	In the afternoon	In the afternoon	In the afternoon	In the afternoon
PWS # 108	In the afternoon	In the afternoon	In the afternoon	In the afternoon

N.D.S.F.A. = North Deviation Saddle Floating Arm

S.D.S.F.A. = South Deviation Saddle Floating Arm

Note: Because of the work at the tower saddle, floating Strand # 106 was delayed.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 292

Date: 21-Mar-2012 Wednesday

•FORMING PWS # 106 and PWS # 107:

FORMING	JACKING SADDLE	NORTH DEVIATIONSADDLE	SOUTH DEVIATION SADDLE
PWS # 106	11:05A.M.-11:39A.M.	11:38A.M.-12:00A.M	11:43A.M.-01:01P.M.
PWS # 107	In the afternoon	In the afternoon	In the afternoon

•INSTALING PWS #105, PWS #106 and PWS #107:

INSTALLING	JACKING SADDLE	NORTH DEVIATIONSADDLE	SOUTH DEVIATION SADDLE
PWS # 105	YESTERDAY	YESTERDAY	7:00A.M.-8:01A.M.
PWS # 106	11:40A.M.-12:00A.M.	0:40P.M.-2:00P.M.	1:02P.M.-1:46P.M.
PWS # 107	In the afternoon	In the afternoon	In the afternoon

•PWS # 105, PWS # 106, P and PWS # 107 SLACK ADJUSTEMS:

SLACK ADJUSTMENT	SET UP HYDRAULIC PULLING SYSTEM	ADJUSTMENT TIME
PWS # 105	7:00A.M.	7:30A.M.-
7:55A.M.		
PWS # 106	0:35P.M.	0:50P.M.-
1:20P.M.		
PWS # 107	In the afternoon	In the
afternoon		
SET UP AT LOWER END OF THE N.D.S.		

2. NOTES:

•NOTE-1: Both PWS # 104 and PWS # 105 which were installed yesterday at the late working hours were checked for quality of installation; both have disorganized wires at the top 6 feet. The matter was discussed with Mr. Levi Gatsos, despite the efforts for correction no success was achieved. Practically for PWS # 105 a cross wire exists. Some pictures of both strands are attached.

•NOTE-2: The 10th row of the S.D.S divider plates were transferred from the W2 deck and installed in position. The plates of the 11th row of the S.D.S. were transferred on the scaffolding to be installed later.

•NOTE-3: PWS # 106 had 90 degree twist at the S.D.S. which was removed by the Floating Arm clamp.

•NOTE-4: ABF Engineer, Mr. Levi Gatsos and Superintendent Mr. Scott Smith were present.

•NOTE-4: 2 hours OT

ABF Crews involved at the West loop:

S.D.S.

-Jerry Kubala

-Lonny Candelaria

-Ryan Nash

-Jonathan Canites

-Joseph Stone

N.D.S.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 292

Date: 21-Mar-2012 Wednesday

-Ryan Evanchick
-Jim Benninghove
-Mike Draper
-Mike Portillo
-Tony Miranda

J.S. and Slack Adjustment
-Matthew Holt
-Andy Zhen
-Pablo Ramirez
-Jonathon Biskner
-Eduardo Jimenez Padilla
-Kevin Alger (1 hour)

Equipment:

-Crane Grove (ABF 002363, only 1 hour)

04-0120F4 **Bid Item: 067** **C-PWS-096.067** **Install & Adjust PWS 96-100**

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 **Bid Item: 067** **C-PWS-101.067** **Install & Adjust PWS 101-105**

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 **Bid Item: 067** **C-PWS-106.067** **Install & Adjust PWS 106-110**

AMERICAN BRIDGE/FLUOR, A JV

Attachment



Daily Diary Report by Bid Item




Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 292

Date: 21-Mar-2012

Wednesday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 292

Date: 21-Mar-2012 Wednesday

