

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 1:08 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 162 Const Calendar Day: 925 Date: 21-Mar-2012 Wednesday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 09:00 AM 19:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 54

12 PM 62

4 PM 61

Precipitation

Condition Partly Cloudy

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Hauling

East End – North Side area

Tai-Lin Liu; Diary on 03/21/12, Wednesday - Partly Cloudy (50 – 64 F)

- Arrived at office at 0900 AM. Checked e-mail, and performed paper works mainly studying MINI-MAX Bolt Tension Monitor manual & Diary. Talked to Smman & got log sheet from him. Went to field at 1145 AM to attend field safety meeting.

- Strand # 107 continued hauling, and ended at 1425 PM. Strand # 108 hauling started at 1530 PM and finished at 1735 PM. Only three strands have been hauling today (one in morning).

- The last strand (# 110) installed into to swift at 1800 PM.

- Crew installed two strands (# 105 & 106) today. Fish & James installed two divider plates into east saddle started from 1540 PM and ended at 1610 PM including strand # 107 preparation for installation. Crew connected strand # 109 socket to haul frame at 1825 PM, and floated strand #108 from main span and called it off operation.

- Bob R & Rob left field earlier due to came earlier this morning (5 AM) Tomorrow Jacks will come in at 4 AM for strand adjusting.

- I left bridge at 1905 AM and went back to office. Gave log sheet to Bob and talked about field situation Left office at 1730 PM.

- Refer to Bob's strand operation log sheet for tracking times of hauling operation. Labor worked hours were based on the information provided by all east end team members. OT = 2 hrs today.

04-0120F4 Bid Item: 067 C-PWS-051.067 Install & Adjust PWS 51-55

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	DANIEL HUGHES	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	GEN	DANIEL DUNN	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	ROBERT RUSSELL	8.00	0.00	2.00	10.00		<input type="checkbox"/>
Ironworker	APP	ROBERT MARTELL	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	JOSHUA JACKS	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	JAMES WILKERSON	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	FOR	AARON KENT	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	ANTHONY SMALER	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	PATRICK OLEARY	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	LANCE CARLSON	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	LUIS PLANCARTE	8.00	2.00	2.00	12.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Liu, Tai-Lin **Diary #:** 162 **Date:** 21-Mar-2012 **Wednesday**

Ironworker	FOR	KEVIN KARBER	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Engineer		ADAM REEVE	0.00	0.00	0.00	0.00	<input type="checkbox"/>	
Engineer		ANKUR SINGH	8.00	0.00	0.00	8.00	<input type="checkbox"/>	
Engineer		ERIC BLUE	8.00				<input type="checkbox"/>	
Engineer		ADAM ROEBUCK	8.00	0.00	0.00	8.00	<input type="checkbox"/>	
Ironworker	JNM	DANIEL MARTINEZ	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Operator	OTH	KEVIN ALGER	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Ironworker	JNM	RONNY Chamberlain	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Ironworker	JNM	CARLOS ALVERADO	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Ironworker	APP	Zach MacDonald	2.00	2.00	2.00	6.00	<input type="checkbox"/>	
Ironworker	APP	JUN PERALTA	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Ironworker	APP	GREG WIEDER	0.00	0.00	0.00	0.00	<input type="checkbox"/>	
Ironworker	JNM	RICHARD DAMBOISE	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Ironworker	JNM	JIMMY OSBURN	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Operator	JNM	JOHN GAGNON	0.00	0.00	0.00	0.00	<input type="checkbox"/>	
Ironworker	JNM	Jacob Stafford	0.00	0.00	0.00	0.00	<input type="checkbox"/>	
Operator	APP	SCOTT ROSS	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Operator	OTH	WILLIAM ALGER	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Operator	OTH	RYAN OKU	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Ironworker	APP	BRADLEY WHITBURN	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Ironworker	FOR	MATTHEW CHAMBERLAIN	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Ironworker	APP	HENRY HERNANDEZ	8.00	2.00	2.00	12.00	<input type="checkbox"/>	
Operator	OTH	THEODORE ROHR	0.00	0.00	0.00	0.00	<input type="checkbox"/>	
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
*E0150583							No	
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
04-0120F4	Bid Item:	068	0-000-000.068	FURNISH SUSPENDER SYSTEM				
AMERICAN BRIDGE/FLUOR, A JV								

Attachment



Divider plate installation and strand preparation for installation



Saddle divider plate installation