

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:18 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 558 Const Calendar Day: 926 Date: 22-Mar-2012 Thursday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date: 18-Oct-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation

Condition Overcast

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Overcast and cool



- Email review
- Finalize response to Submittal 2624 – Hinge KW Falsework
- Diary work
- 0800 hrs Safety Meeting
- Gave job site tour for Mike Whiteside (CT) and three (3) representatives from D.S. Brown.
- I took a look at the material for Hinge A that was delivered from Watson Bowman Acme .
- Met with Bahjat Dagher (METS) to discuss topics for our visit to XKT tomorrow morning.
- Discussed Hinge K fabrication drawings and plan sheets for Hinge K with Chetan Sihra (CT).
- Sent final response for Submittal 2624 to April Smith for her to finalize and put into PMIV .
- Received a call from Karen Wang regarding the location and survey results for Hinge K pipe beams . She was looking for the survey results and I told her to contact Matt Bruce.
- Received a call from Matt Bruce and talked about the survey taken of Hinge K pipe beams .

Accrued 2 hours of overtime covering the Contractor's hours and handling work related issues.

