

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:11 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 510 Const Calendar Day: 927 Date: 23-Mar-2012 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 03:00 am 02:30 pm Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

Cable Hauling

Phil & I had to work on the strand measurements on the main span . We had to measure strands # 107 , 108 , & 109 . We started on the North main span at 3:45 AM. We were done at 4:00 AM. We started on the South main span at 4:05 AM. We had to measure strands # 107 & 108 We were done at 4:30 AM.

After that , we had to measure strands # 108 to 111 on the West loop . We started at 4:40 AM. We were done at 5:05 AM.

We returned to South main span for fine tune adjustments at 5:10 AM. ABF crews started to adjust at 5:25 AM. The South main span was done at 6:20 AM.

We returned to the North main span at 4:25 AM. Adjusting strands 107 & 108 was done at 6:50 AM. We left the field at 7:00 AM.

Then , I had to join Bob & Saman on the East end . Today is a leaning day for me on the East end . I will be covering for Tai next week . I started at 7:30 AM. I was done at 1:30 PM. Check Bob , Tai , & Saman reports for employees , names , hours , & detailed activities .

In the afternoon , I had to calibrate the laser guns with Matt in Burma office . I was done at 2:30 PM.

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-SWW.067 Install Cable Shrouds West of W2

AMERICAN BRIDGE/FLUOR, A JV

