

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:21 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 483 Const Calendar Day: 931 Date: 27-Mar-2012 Tuesday

Inspector Name: Patel, Sharad Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**Electrical Field work**

Arnold and JB working inside the Tower-West shaft-89 M- going down pulling cables for receptacles ckt - Clay/Dave/kevin are preapring for W/B girder cable pull-install pull rope, rollers e.t.c-In trayT23-PP 8-120, pulling schedule and location of CKTS -planning. Clay is supervising the work. Christy in CB-10to 17-Heat shrink the splices. I Worked two hr. overtime

**04-0120F4 Bid Item: 103 W-L12-CWA.103 W Line Lift 12 Conduit, Wireways & Anchors/Supports Sas superstructure gir**

BLEYCO, IN

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> BLEYCO, IN								
Electrician	JNM	CHRISTINE PETERSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Electrician	JNM	Kevin Riach	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Electrician	JNM	DAVE ALTOM	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Electrician	FOR	CLAYTON YOUNGER	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 106 T-L03-REC.106 Tower Lift 03 Receptacles Tower and suspension cable**

BLEYCO, IN

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> BLEYCO, IN								
Electrician	JNM	Juaton(Jay) Boutte	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Electrician	JNM	Arnold Li	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 120 0-000-000.120 STRONG MOTION DETECTION SYSTEM**

BLEYCO, IN

