

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:41 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 003 Const Calendar Day: 932 Date: 28-Mar-2012 Wednesday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 07:00 PM Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Granados, Roman Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Overcast, Moderate wind

Working Day ☒ If no, explain:**Diary:**

Dispute

cable erection at W2

March 28, 2012



Weather – partly cloudy, moderate wind

ABF Work Shift – 0700 – 1930

Strand No. 119

Floating completed before 1200. Forming and installing were done around 1330. No issues with wires. Centerline is about 1 1/2" to the south.

Strand No. 120

Hauling started at 1320. Strand reached NDS at 1358 and SDS at 1427. It left SDS at 1434 and hauling completed at 1520. Floating – side span floating started at 1553 and finished at 1557, west loop floating started at 1553 and finished at 1558. JS forming started at 1545 and finished at 1611. NDS started forming at 1609 and SDS at 1610. NDS finished forming at 1627 and SDS at 1718. JS started installing at 1623 and finished at 1630. NDS started installing at 1629, and SDS at 1720. NDS finished installing at 1653, and SDS at 1740. No issues with wires.

Centerline is about 2" to the south.

Strand No. 121

Hauling started at 1610. Strand reached NDS at 1740 and SDS at 1812. It left SDS at 1820 and hauling completed at 1905.

Centerline is about 6" to the south.

Miscellaneous

12th tier of divider plate extensions were installed at NDS.

Cable was tied down at both NDS and SDS at the end of work shift.

Labor(12 hours)

Jim Benninghove - Mike Draper, Mike Patillo, Ryan Evanchick, Tony Miranda

Matt Holt– Andy Zhen, Jonathan Biskner, Lonny Candelaria, Eduardo Jimenez-Padilla

Jerry Kubala –Jonathan Canites , Joe Stone, Ryan Nash, Rigo Gracias

OT – 2 hours (Shift 0900 to 1930, field 1230 to 1930)

04-0120F4

Bid Item: 067

C-PWS-116.067

Install & Adjust PWS 116-120



ddrRptbyBidItem

Page 1 of 2

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Woo, Laraine Diary #: 003 Date: 28-Mar-2012 Wednesday

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-125.067 Install & Adjust PWS 125-130

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	LONNY CANDELARIA	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	Andy ZHEN	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	JOSEPH STONE	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL PORTILLO	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	8.00	4.00	0.00	12.00		<input type="checkbox"/>