

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:20 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 486 Const Calendar Day: 934 Date: 30-Mar-2012 Friday  
Inspector Name: Patel, Sharad Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 06:00 am 04:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: Status: Submit

**04-0120F4**  
**04-SF-80-13.2/13.9**  
**Self-Anchored**  
**Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**Electrical Field work**

Dave and JM working inside the girder installing cabletrays. Christy-heat shrink and labelling cross beam lighting circuit and splices. JB and Arnold inside the East Tower-receptacle cable pulls-89m going down. Clay is off for the day. I worked one hour O/T.

☐**04-0120F4 Bid Item: 103 W-L12-CWA.103 W Line Lift 12 Conduit, Wireways & Anchors/Supports Sas superstructure gir**  
BLEYCO, IN**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> BLEYCO, IN								
Electrician	JNM	JAY MICHEO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Electrician	JNM	CHRISTINE PETERSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Electrician	JNM	DAVE ALTOM	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 106 T-L03-REC.106 Tower Lift 03 Receptacles Tower and suspension cable**  
BLEYCO, IN**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> BLEYCO, IN								
Electrician	JNM	Arnold Li	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Electrician	JNM	Juaton(Jay) Boutte	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 120 0-000-000.120 STRONG MOTION DETECTION SYSTEM**  
BLEYCO, IN