

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:17 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 097 Const Calendar Day: 935 Date: 31-Mar-2012 Saturday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 40 - 50 4PM 40 - 50**Precipitation****Condition** Rainy, WindyWorking Day ☐ If no, explain:**Diary:**

Dispute

Cable Hauling

-Tower Operation-

Due to weather conditions, no cable production including hauling and cable installation transpired today.

Hours Worked: 6 Hours for the adjusting crew and 4 hours for all others. All iron workers began leaving by 9am.

