

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:10 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 519 Const Calendar Day: 938 Date: 03-Apr-2012 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 12:00 am 01:30 pm Break: 00:30 Over Time: 05:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

Cable Hauling

Matt , Damon , Daryoush , John , & I had to work on preparations for the cable bands lay out . We started at 12:15 AM. on the South side span . We were done at 2:30 AM. We left the field at 3:00 AM.

Philip & I had to work on the strand measurements on the main span & on the West loop . We started on the west loop at 4:05 AM. We were done at 4:30 AM. We had to measure strands # 127 & 128 .

After that , we had to measure strands # 125 , 126 , & 127 on the North main span . We had to wait for the fine tune adjustments . ABF crews started to adjust at 6:00 AM. They had to adjust strands # 125 & 126 . They were done at 6:45 AM.

In addition to that , we had to measure strands # 125 & 126 on the South main span . We started at 6:50 AM. We were done at 7:35 AM. Strand # 126 is no fully adjusted . We left at 7:40 AM.

After that , I had to join Bob on the South saddle on the East end . ABF crews were done installing strand # 128 at 7:35 AM. Crew had to release strand # 128 , float strand # 129 & strand 130 .. They were done at 9:15 AM.

Then , crews had to prepare to work on strand # 129 . They started at 9:30 AM. Crews had to pull the strand East close to the rod , sort the wires , take the twist out , & form the strand . Crews started at 9:10:15 AM.

Lance , Daniel H , & Daniel M had to connect the socket to the rod . Crew started at 9:45 AM. They were done at 10:00 AM.

Kevin , Anthony , Luis , & Daniel started to install the strand at 10:40 AM. Crews had drive wooden blocks between the troughs , & use hydraulic jacks to push the strand inside the trough . At 12:00 PM. 2/3 of the strand was installed . Robert had to cover the activities for the rest of the day . Check Robert , & Bob reports for employees hours & activities after 12:00 PM.

Check Bob & Robert reports for employees names , hours , & detailed activities .

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|-----------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | APP | ANTHONY SMALER | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | Zach MacDonald | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | APP | LUIS PLANCARTE | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | LANCE CARLSON | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | FOR | KEVIN KARBBER | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | DANIEL MARTINEZ | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 519

Date: 03-Apr-2012

Tuesday

| | | | | | | | |
|-----------------------------|---------------|---------------|----------------------------------|------|------|------|--------------------------|
| Ironworker | JNM | DANIEL HUGHES | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| | | | | | | | |
| 04-0120F4 | Bid Item: 067 | C-PWS-SWW.067 | Install Cable Shrouds West of W2 | | | | |
| AMERICAN BRIDGE/FLUOR, A JV | | | | | | | |
| | | | | | | | |