

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:44 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 297 Const Calendar Day: 938 Date: 03-Apr-2012 Tuesday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 07:30 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Granados, Roman Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 40 - 50 12 PM 4PM 50 - 61
Precipitation None Condition Mostly cloudy

Working Day ☒ If no, explain:**Diary:**

Dispute

Work description.

APRIL 3, 2012 Diary

ABF Crews activities at the West Loop:

1. PWS HAULING, FLOATING, FORMING AND INSTALLATING:**•HAULING PWS # 130, PWS #131, PWS #132 and PWS # 133:**

HAULING TIME	START	TIME AT N.D.S.	TIME AT S.D.S.	END
PWS # 130	Yesterday 5:31P.M.			
7:31A.M.				
PWS # 131	8:32A.M.	9:05A.M.-9:15A.M.	9:30A.M.-9:41A.M.	
10:25A.M.				
PWS # 132	11:48A.M.	0:59P.M.-1:09P.M.	1:23P.M.-1:32P.M.	
2:22P.M.				
PWS # 133	4:39P.M.			
6:35P.M.				

N.D.S.= North Deviation Saddle (Transfer of PWS from the Primary Hauling System to the Secondary Hauling System)

S.D.S. = South Deviation Saddle (Transfer of PWS from the Secondary Hauling System to the Primary Hauling System)

•FLOATING PWS # 130, PWS # 131, and PWS #132:

FLOATING D.S.	CLAPM TO N.D.S.F.A	CLAPM TO S.D.S.F.A	FLOATING AT LOOP	FLOATING AT
PWS # 130	7:32A.M.-7:43A.M.	7:32A.M.-8:06A.M	8:11A.M.	8:21A.M.
PWS # 131	10:57A.M.-11:18A.M.	10:57A.M.-11:07A.M.	11:31A.M.	11:33A.M.
PWS # 132			In the afternoon	In the
afternoon				

N.D.S.F.A. = North Deviation Saddle Floating Arm

S.D.S.F.A. = South Deviation Saddle Floating Arm



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 297

Date: 03-Apr-2012

Tuesday

•FORMING PWS # 130, PWS # 131 and PWS # 132:

FORMING	JACKING SADDLE	NORTH DEVIATIONSADDLE	SOUTH DEVIATION SADDLE
PWS # 130	8:17A.M.-8:41A.M.	8:46A.M.-9:20A.M	8:37A.M.-9:23A.M.
PWS # 131	11:41A.M.-11:58A.M.	11:52A.M.-1:05P.M.	11:57A.M.-1:42P.M.
PWS # 132	In the afternoon	In the afternoon	In the afternoon

•INSTALING PWS #130, PWS #131 and PWS #132:

INSTALLING	JACKING SADDLE	NORTH DEVIATIONSADDLE	SOUTH DEVIATION SADDLE
PWS # 130	8:53A.M.-9:07A.M.	9:21A.M.-10:56A.M.	9:24A.M.-10:17A.M.
PWS # 131	0:35P.M.-0:59P.M.	1:06P.M.-	1:43P.M.-
PWS # 132	In the afternoon	In the afternoon	In the afternoon

•PWS # 130 and PWS # 131 SLACK ADJUSTEMS:

SLACK ADJUSTMENT	SET UP HYDRAULIC PULLING SYSTEM	ADJUSTMENT TIME
PWS # 130	9:44A.M.	10:30A.M.-
PWS # 131	1:12P.M.	In the

afternoon
SET UP AT LOWER END OF THE N.D.S.

2. NOTES:

- NOTE-1: PWS # 130 was checked for quality of installation; since it was located at the upper most saddle slot, some wires buried because of the depth and slot tightness, pictures attached .
- NOTE-2: PWS # 130 had 90 degree twist at the S.D.S. which was removed by the F.A. clamp. PWS # 131 had 90 degree twist from the J.S. toward the end of the N.D.S. which was removed by the crew.
- NOTE-3: PWS centerline offset with respect to the J.S. centerline, a) PWS #128 by 10mm to the North, b) PWS # 129 by 117mm to the North, c) PWS # 130 by 53mm to the South.
- NOTE-4: The location of all of the chain falls were checked, all the strands were protected by tape adequetly.
- NOTE-5: ABF Engineer, Mr. Levi Gatsos and ABF superintendent Mr. Scott Smith were present.
- NOTE-: 2 hours OT

ABF Crews involved at the West loop:

S.D.S.

- Jerry Kubala
- Jonathon Biskner
- Ryan Nash
- Jonathan Canites
- Joseph Stone

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Iranmanesh, Abbas Diary #: 297 Date: 03-Apr-2012 Tuesday

N.D.S.
-Ryan Evanchick
-Jim Benninghove
-Mike Draper
-Mike Portillo
-Ronny Chamberlain

J.S. and Slack Adjustment
-Matthew Holt
-Lonny Candelaria
-Andy Zhen
-Eduardo Jimenez Padilla

Work description.

☐

Work description.

☐

04-0120F4 Bid Item: 067 C-PWS-096.067 Install & Adjust PWS 96-100

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-101.067 Install & Adjust PWS 101-105

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-106.067 Install & Adjust PWS 106-110

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-111.067 Install & Adjust PWS 111-115

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-125.067 Install & Adjust PWS 125-130

AMERICAN BRIDGE/FLUOR, A JV

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 297

Date: 03-Apr-2012

Tuesday

