

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:09 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 521 Const Calendar Day: 940 Date: 05-Apr-2012 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 03:00 am 02:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

**Cable Hauling**

Philip & I had to work on the strand measurements on the main spans . We had to measure strands # 129 , 130 , 131 , 132 , & 133 on the North main span . & we had to measure strands # 130 , 131 , & 132 on the South main span .

We started on the North main span at 4:00 AM. ABF adjusting crews started to adjust the strands at 4:40 AM. Crews had to adjust strands # 129 , 130 , & 131 . They were done at 5:50 AM.

After that , we had to work on the South main span . ABF crews had to adjust strands 131 , 132 , & 133 . They started at 6:15 AM. They were done at 6:50 AM.

We returned to the North main span for preliminary measurement on strands # 132 & 133 . We were done at 7:10 AM.

Then , I had to join Bob on the South saddle on the East end . ABF crews had to work on strand # 134 . Crews continued to work on the installation , pull , & release the strand . Crews were done at 7:40 AM.

After that , crews had to work on strand # 135 . They had to pull the strand out of the rollers , pull it East , hook it to the chain falls , & prepare to hook it to the socket .

In addition to that , crews had to float strands # 135 & 136 . Sort the wires on the strand for installation . They were done at 9:00 AM.

Daniel H. Luis , & Lance had to connect the socket to the rod . Crews started at 9:00 AM. They were done at 9:15 AM.

Kevin Anthony , Luis , & Daniel M. started to form the strand at 9:30 AM. They started to install at 9:40 AM. Crews were done at 11:15 AM. They were done clearing & releasing strand # 135 at 11:45 AM.

Finally , crews had to prepare to work on strand # 136 . They had to float it to the South side of the cable . They were done at 12:00 PM.

Check Bob & Robert reports for employees names , hours , & detailed activities .

**04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

| Trade  | Class | Name            | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute                  |
|--|-------|-----------------|--------|--------|--------|-------|---------|--------------------------|
| <b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV |       |                 |        |        |        |       |         |                          |
| Ironworker                                     | APP   | ANTHONY SMALER  | 0.00   | 0.00   | 0.00   | 0.00  |         | <input type="checkbox"/> |
| Ironworker                                     | APP   | LUIS PLANCARTE  | 0.00   | 0.00   | 0.00   | 0.00  |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | LANCE CARLSON   | 0.00   | 0.00   | 0.00   | 0.00  |         | <input type="checkbox"/> |
| Ironworker                                     | FOR   | KEVIN KARBBER   | 0.00   | 0.00   | 0.00   | 0.00  |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | DANIEL MARTINEZ | 0.00   | 0.00   | 0.00   | 0.00  |         | <input type="checkbox"/> |



## Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 521 Date: 05-Apr-2012 Thursday

|                             |               |               |                                  |      |      |      |                          |
|-----------------------------|---------------|---------------|----------------------------------|------|------|------|--------------------------|
| Ironworker                  | JNM           | DANIEL HUGHES | 0.00                             | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
|                             |               |               |                                  |      |      |      |                          |
| 04-0120F4                   | Bid Item: 067 | C-PWS-SWW.067 | Install Cable Shrouds West of W2 |      |      |      |                          |
| AMERICAN BRIDGE/FLUOR, A JV |               |               |                                  |      |      |      |                          |
|                             |               |               |                                  |      |      |      |                          |