

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:42 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 301 Const Calendar Day: 944 Date: 09-Apr-2012 Monday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Granados, Roman Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 48 - 50 12 PM 4PM 60 - 68**Precipitation** None **Condition** CloudyWorking Day ☒ If no, explain:**Diary:**

Dispute

Work description.

APRIL 9, 2012 Diary

ABF Crews activities involved in disassembly of the Hauling System:

ABF crews started dismantling the hauling system and taken away the components as follows:

- 1- The carpenters started covering the West loop strand by a wooden frame cover in order to protect the strand in the process of the disassembly of the Secondary Hauling system frames.
- 2- The ABF crews continued removing the Primary Hauling System Frames located at the West and East Catwalks.
- 3- The ABF crews continued removing the attached components of the Secondary Hauling System such as brackets, hydraulic jack hoses, cables and their extensions, sheaves, pumps. Still the Secondary Hauling System Jacks are in place.
- 4- The ABF crews removed the South Transfer Arm and the connected hoses; however the steel frame holding it still is in place. The steel frame of the North transfer Arm was removed.
- 5- The ABF crews removed the bracket sheave assembly of the primary Hauling at the South East of SAS.
- 6- The electrical wires set up for controlling the Primary Hauling system were removed.
- 7- The ABF crews removed the bracket sheave assembly of the Primary Hauling system located at the North and South side of Pier W2.
- 8- The Steel brackets attached to the deviation saddle for the strand adjustment at the West loop were removed.
- 9- All the removed hauling frames are disassembled and transferred with the other pieces to the barges by the Favco Crane.

NOTE: 1 hour OT

ABF Crews involved in the disassembly of the Hauling system:

- Jerry Kubala (Foreman)
- Rigoerto Garcia
- Ryan Nash
- Jonathan Canites
- Jim Benninghove (Foreman)
- Ryan Evanchick
- Mike Draper
- Mike Portillo
- Ronny Chamberlain



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 301

Date: 09-Apr-2012

Monday

- Tony Miranda
- Dario Loza
- Matthew Holt (Foreman)
- Jonathon Biskner
- Carlos Alvarado
- Chris Biskner (Foreman)
- Rene Mulato
- Ethan Kent
- Mathew Cochran
- Barry Rothman
- Lonny Candelaria
- Anthony Costa (Foreman)
- Casey Lux
- Hayes Batiste
- Jacob Meche
- Kevin Ratcliff
- Augie Solis
- Kevin Karber (Foreman)
- Daniel Hughes
- Lance Carlson
- Luis Plancarte
- Anthony Smaler
- Daniel Martinez
- Aaron Kent (Foreman)
- Jun Peralta

Carpenters & laborers

- Jose Avila
- Luis Diaz
- Jesus Ruiz
- Jose Avalos
- Guillermo Limon
- Victor Hernandez

Others:

- Scott Ross (Crane Op.)
- Bill Alger (Crane OP.)
- Kevin Alger (Crane Op.)
- Vernon Hubbard (Crane Op.)
- Earl Clayborn
- Jose Torres
- Ron Knart (Electrician)
- Jerry Kent (Superintendent)

Equipments:

- Crane TERX RT160
- Crane Manitowoc (At pier W2)
- Crane Gove RT160
- Crane Grove 890E

04-0120F4

Bid Item: 067

C-PWS-096.067

Install & Adjust PWS 96-100

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Iranmanesh, Abbas Diary #: 301 Date: 09-Apr-2012 Monday

04-0120F4 Bid Item: 067 C-PWS-101.067 Install & Adjust PWS 101-105
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-106.067 Install & Adjust PWS 106-110
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-111.067 Install & Adjust PWS 111-115
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-125.067 Install & Adjust PWS 125-130
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-131.067 Install & Adjust PWS 131-135
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-136.067 Install & Adjust PWS 136-137
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 140 0-DMS-000.140 MOBILIZATION
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	DARIO LOZA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RENE MULATO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CHRISTOPHER BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RONNY Chamberlain	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Iranmanesh, Abbas **Diary #:** 301 **Date:** 09-Apr-2012 **Monday**

Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	APP	ANTHONY SMALER	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Electrician	GEN	RON KNART	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Operator	OTH	KEVIN ALGER	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Operator	OTH	WILLIAM ALGER	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Operator	APP	SCOTT ROSS	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	APP	JUN PERALTA	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	APP	LONNY CANDELARIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	DANIEL MARTINEZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
	OTH	VERNON HUBBARD	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	APP	LUIS PLANCARTE	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	LANCE CARLSON	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	DANIEL HUGHES	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	FOR	KEVIN KARBER	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	FOR	AARON KENT	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0410406							No	
			4.00	1.00	0.00	0.00		<input type="checkbox"/>
002363	Equipment, Crane, 20 Ton						No	
			4.00	1.00	0.00	0.00		<input type="checkbox"/>
002154	Equipment, Crane, 60 Ton						No	
			4.00	1.00	0.00	0.00		<input type="checkbox"/>
002321	Equipment, Crane, 90 Ton Rough Terrain						No	
			4.00	1.00	0.00	0.00		<input type="checkbox"/>