

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:09 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 524 Const Calendar Day: 945 Date: 10-Apr-2012 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

Cable Hauling

ABF crews came to the site at 6:50 AM. Crews had to work on CCO # 247 for the 2nd day . They had to install the former plates between the strands . Crews started at 7:00 AM.

Obra , Carlos & Mario had to work to work on the South cable . Crews Had to install the remaining 2 plates . They started at 7:05 AM. Crews were done at 9:15 AM.

Roger & Jeffery had to work on the North cable . Crews had to install the remaining 5 plates . They started at 7:00 AM. Crews were done at 9:30 AM.

The 1st set of plates will be used as template for the remaining sets . It will be pulled by the winch to the designated locations & install the former plates at that location behind the former plates until the last location where they leave that set in place .

David Meche & Obra had to pull the 1st set of 2 plates on the South side . They started at 8:55 AM. The 1st set was in place at 9:05 AM.

Due the bad weather condition . Crews could not continue under he rain . They had to stop & wait in their conex for the rain to stop . They left the site at 9:40 AM. Crews left for the rest of the day at 11:00 AM. (For CCO # 247 for all employees 4 Regular Hours .)

In the office I had to work on the remaining of my reports for the strand measurements & East end for the the rest of the day .

04-0120F4 Bid Item: 067 C-TPW-RST.067 Remove Storm System & Tramway

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ROGELIO RUIZ	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	4.00	0.00	0.00	4.00		<input type="checkbox"/>

