

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:41 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 302 Const Calendar Day: 945 Date: 10-Apr-2012 Tuesday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 11:00 am Break: 00:00 Over Time: 00:00

Federal ID:

Location:

Reviewer: Granados, Roman Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 54 12 PM 4PM 54 - 61**Precipitation** None **Condition** RainyWorking Day ☒ If no, explain:**Diary:**

Dispute

Work description.

APRIL 10, 2012 Diary

ABF Crews activities involved in disassembly of the Hauling Systems:

ABF crews started dismantling the hauling systems and taken away the components as follows:

- 1- The carpenters continued covering the West loop strand by a wooden frame cover in order to protect the strand in the process of the disassembly of the Secondary Hauling system frames. The wooden frame has also covered the strands leaving the Deviation Saddles up to some distance as shown in the pictures.
- 2- The ABF crews removed all the Primary Hauling System Frames located at the West and East Catwalks, disassembled by pieces and transferred to Pier 7.
- 3- The ABF crews released the primary hauling system counterweight by the winch at the South side of Pier W2. Then they removed the bracket and sheave assembly of the counterweight, the winch and the related cables.
- 4- The ABF crews removed all the hydraulic jacks of the Secondary Hauling System and transferred them to pier 7.
- 5- All the lights were removed from the West loop.
- 6- Hauling rope of the Secondary Hauling System was released from all the sheaves.
- 7- All the bracket and sheaves assembly of the Primary Hauling System located either on the Catwalk or at the East end (Start of hauling PWS) of the deck was removed. The ABF crews started transferring them to pier 7.
- 8- Transfer of the material to pier 7 is done by the help of Favco crane and barges.
- 9- The Primary hauling system control room located on the East OBG cross beam was removed.
- 10- The Primary Hauling system winch located at the East end of W-line was removed and transferred.
- 11- All the rollers and related attachments of the steel frame located on the North East saddle were removed and transferred.
- 12- Four Compacting Machine were transferred on the deck at the tower position.

ABF Crews involved in the disassembly of the Hauling systems:

- Jerry Kubala (Foreman)
- Rigoverto Garcia
- Ryan Nash
- Jonathan Canites
- Jim Benninghove (Foreman)
- Ryan Evanchick



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 302

Date: 10-Apr-2012

Tuesday

-Mike Draper
-Mike Portillo
-Ronny Chamberlain
-Tony Miranda
-Dario Loza
-Matthew Holt (Foreman)
-Jonathon Biskner
- Carlos Alvarado
-Mathew Cochran
-Lonny Candelaria
- Anthony Costa (Foreman)
- Jacob Meche
-Gary Anderson
- Kevin Ratcliff
- Kevin Karber (Foreman)
- Daniel Hughes
- Lance Carlson
-Luis Plancarte
- Anthony Smaler
-Daniel Martinez
-Aaron Kent (Foreman)
Carpenters & laborers
-Jose Avila
- Luis Diaz
- Jesus Ruiz
- Jose Avalos
- Guillermo Limon
- Victor Hernandez
Others:
-Scott Ross (Crane Op.)
- Bill Alger (Crane OP.)
- Kevin Alger (Crane Op.)
- Vernon Hubbard (Crane Op.)
- Ron Knart (Electrician)
-Earl Clayborn
- Jose Torres
-Scott Smith (Superintendent)

Equipments:

- Crane TEREX RT160
- Crane Manitowoc (At Pier W2)
-Crane Gove RT160
-Crane Grove 890E

04-0120F4 Bid Item: 067 C-PWS-096.067 Install & Adjust PWS 96-100

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-101.067 Install & Adjust PWS 101-105

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Iranmanesh, Abbas Diary #: 302 Date: 10-Apr-2012 Tuesday

04-0120F4 Bid Item: 067 C-PWS-106.067 Install & Adjust PWS 106-110
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-111.067 Install & Adjust PWS 111-115
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-125.067 Install & Adjust PWS 125-130
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-131.067 Install & Adjust PWS 131-135
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-136.067 Install & Adjust PWS 136-137
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 140 O-DMS-000.140 MOBILIZATION
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	DARIO LOZA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBER	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	LONNY CANDELARIA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	LUIS PLANCARTE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	RONNY Chamberlain	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL PORTILLO	4.00	0.00	0.00	4.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Iranmanesh, Abbas **Diary #:** 302 **Date:** 10-Apr-2012 **Tuesday**

Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	JESUS RUIZ	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS DIAZ	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	JNM	DANIEL HUGHES	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	JNM	LANCE CARLSON	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Electrician	GEN	RON KNART	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Operator	OTH	KEVIN ALGER	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Operator	APP	SCOTT ROSS	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	FOR	AARON KENT	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	JNM	DANIEL MARTINEZ	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	APP	ANTHONY SMALER	4.00	0.00	0.00	4.00	<input type="checkbox"/>
	OTH	VERNON HUBBARD	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	FOR	GARY ANDERSON	4.00	0.00	0.00	4.00	<input type="checkbox"/>

Equipment			Rental Company				Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0410406							
						No	
		3.00	0.00	0.00	0.00		<input type="checkbox"/>
002363	Equipment, Crane, 20 Ton					No	
		3.00	0.00	0.00	0.00		<input type="checkbox"/>
002321	Equipment, Crane, 90 Ton Rough Terrain					No	
		1.00	0.00	0.00	0.00		<input type="checkbox"/>

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 302

Date: 10-Apr-2012

Tuesday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 302

Date: 10-Apr-2012

Tuesday

