

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:19 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 142 Const Calendar Day: 946 Date: 11-Apr-2012 Wednesday

Inspector Name: Awal, Mohammad Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Woods, Mark

Approved Date: 01-Oct-12 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 40 - 50 4PM 50 - 60**Precipitation** **Condition** SunnyWorking Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

Welding:

13m Diaphragm (QA: J. Lizardo)

Welding on the perimeter C10 channel to 45 mm thick diaphragm plate weld joint W131-2.

9m Diaphragm (QA: J. Lizardo)

Welding fillet weld on two sides of the six fit lugs marked W093-7 to W093-12.

QA/QC VT/MT verification of

W099-3 and W099-4 perimeters C10 channel to diaphragm fillet weld joints

W093-1 to W093-6 - fit lug to diaphragm and vertical stiffener fillet weld joints

W092-23 to W092-28 - fit lug to diaphragm and vertical stiffener fillet weld joints

W083-1 & 2, W085-1 & 2 - drop in plate PJP T-joints

W088-1 & 2, W090-1 & 2 - drop in plate PJP T-joints

W084-1 & W090-1 - drop in plate PJP butt joints

W088-1 & W090-1 - drop in plate PJP butt joints

13m Diaphragm (QA: Doug Frey)

Welding weld # W113

Details of welding operation are available in QA reports.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Awal, Mohammad

Diary #: 142

Date: 11-Apr-2012

Wednesday

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Welder	APP	Kenneth Chappell	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	Luo HUA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	HAN YU	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	XIAO JIAN WAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MAN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JIN PEI WANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>