

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 9:22 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 059 Const Calendar Day: 947 Date: 12-Apr-2012 Thursday

Inspector Name: Lyons, John Title: Consultant

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

11-Apr-12 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Overcast, Windy

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Compaction

7.00am South Sidespan Force Account Work CCO #247

Crew pulling guide cables from cable former bars on south sidespan at tower 50m downspan. The pulling of the cables began at 7am and continued until 12.00pm, this portion of the work is NOT being paid on force account.

12.00-5.00pm Began the installation of the cable former bars at location 50m downspan, catwalk post #25. The rest of the afternoon was spent on this activity.

Crew finish 5.00pm

Note: The force account portion for this work is limited to the installation of the formers from the tower to the mid-span. The pulling of the cable formers to mid-span is ABF's responsibility and we do not pay for this work. From mid-span down all work, installing and pulling of the formers is paid by Caltrans.

Force account sheets for installing cable formers 12.00pm to 5.00pm 5hrs at reg. time was agreed with Ankur Singh. (No OT for today to compensate for extraneous work yesterday.)

04-0120F4 Bid Item: 067 C-PWS-CEQ.067 Install Compaction Equipment

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RENE ESQUIVEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CHRISTOPHER BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0030059	WINCH					No		
		2.00	0.00	0.00	0.00			<input type="checkbox"/>

