

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:38 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 305 Const Calendar Day: 948 Date: 13-Apr-2012 Friday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Granados, Roman Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 43 - 50 12 PM 4PM 54 - 59**Precipitation** None **Condition** CloudyWorking Day ☒ If no, explain:**Diary:**

Dispute

Work description.

APRIL 13, 2012 Diary

ABF Crews activities involved in disassembly of the Hauling System:

ABF crews started dismantling the hauling system and taken away the components as follows:

1- The ABF crews continued removing the framing system of the South Deviation Saddle with the same procedure of removal of the North Deviation Saddle framing system. Then the framing system was cut by the end bracing, top rear and front members into smaller framing systems. Each small framing system with two frames, bracing, top and bottom rear and top front member. Because of the size of the bracket holding the cables of the Primary Hauling system and space limitation, The ABF crews had to remove frame by frame at the upper portion of the South deviation Saddle. The work of disassembly of the Secondary Hauling system framing was completed at 11:00A.M.

2- The ABF crew started removing the end plate of the frames which were anchored to the wall of Pier W2. The work was done by cutting the anchors by torch; the wall appearance doesn't look good which needs to be fixed.

3- The heavy arm of the South Deviation Saddle Floating Arm was removed and transferred to Pier 7.

4- The hours included in the diary cover only the time the ABF crews spend time in the disassembly process. When the work was completed, some of them were transferred to other part of the job site and some might have been sent home.

5- The ABF crews installed the Compacting Machine at the North side of the West loop starting from the Jacking saddle. The hydraulic system of the Compacting Machine was put in place and the ABF mechanics connected are the related hydraulic hoses and is ready for operation.

NOTE: 2 hours OT

ABF Crews involved in the disassembly of the Hauling system and installing the Compacting Machine:

- Rigovert Garcia
- Ryan Nash
- Jonathan Canites
- Jim Benninghove (Foreman)
- Ryan Evanchick
- Mike Draper
- Mike Portilo
- Jonathon Biskner
- Tony Miranda



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Iranmanesh, Abbas Diary #: 305 Date: 13-Apr-2012 Friday

- Carlos Alvarado
- Pablo Ramirez
- Lonny Candelaria
- Mathew Holt (Foreman)
- Ronny Chamberlain
- Aaron Kent (Foreman)
Laborers
- Jesus Ruiz
- Jose Avalos
- Guillermo Limon
Others:
- Scott Ross (Crane Op.)
- Bill Alger (Crane OP.)
- Kevin Alger (Crane Op.)
- Vernon Hubbard (Crane Op.)
- Earl Clayborn
- Jose Torres
- Scott Smith (Superintendent)

Equipments:

- Crane Manitowoc (At Pier W2)
- Crane TEREX
- Crane Grove 890E
- Forklift GRADALL

04-0120F4 Bid Item: 067 C-PWS-096.067 Install & Adjust PWS 96-100

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-101.067 Install & Adjust PWS 101-105

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-106.067 Install & Adjust PWS 106-110

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-111.067 Install & Adjust PWS 111-115

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-125.067 Install & Adjust PWS 125-130

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-131.067 Install & Adjust PWS 131-135

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Iranmanesh, Abbas Diary #: 305 Date: 13-Apr-2012 Friday

04-0120F4 Bid Item: 067 C-PWS-136.067 Install & Adjust PWS 136-137
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 140 0-DMS-000.140 MOBILIZATION
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	JESUS RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	AARON KENT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	APP	SCOTT ROSS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	KEVIN ALGER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
		VERNON HUBBARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL PORTILLO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	LONNY CANDELARIA	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	RONNY Chamberlain	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Mechanic	JNM	MICHAEL FORD	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Mechanic	FOR	GENE PRATT	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002005	FORKLIFT, GRADALL 544D 10,000 LBS	4.00	0.00	0.00	0.00	No		<input type="checkbox"/>
2154	EQUIPMENT, CRANE, 60 TON	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
*E0410406		8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
002321	Equipment, Crane, 90 Ton Rough Terrain	5.00	0.00	0.00	0.00	No		<input type="checkbox"/>

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 305

Date: 13-Apr-2012

Friday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 305

Date: 13-Apr-2012

Friday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 305

Date: 13-Apr-2012

Friday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 305

Date: 13-Apr-2012

Friday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 305

Date: 13-Apr-2012

Friday

