

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:08 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 529 Const Calendar Day: 951 Date: 16-Apr-2012 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

Cable Compaction

ABF crews came to the site after the safety meeting at 7:15 AM. Crews had to work on the main spans house keeping . They started on the South at 7:20 AM. Crews had to pull out of the site the former plate excess materials & cable hauling materials . They were done at 8:30 AM.

After that , crews had to work on the North main span . They started at 8;40 AM. & they had to install nylon straps around the cables .

In addition to that , crews had to prepare for the cable compaction on the main spans . They had to install 2 chain falls on each machine to stabilize the compaction machines , connect the power lines , hook the winches to the compaction machines , & work with the other crews on the compactions on the West loop . Crews were done at 3:00 PM. They left at 3:10 PM.

I had to work with John & Abbas on the West end cable compaction . ABF crews started to compact the cable on the North side of the deviation saddle at 11:30 AM. They were done at 4:45 PM. Check Abbas & John reports for employees names , hours & activities on the West loop .

I joined Douglas on the North main span for cable compaction at 2:30 PM. for one hour . Check Douglas report for employees names , hours & activities on the North main span .

I had to attend the staff meeting for the cable compaction & the safety meeting in the field . We started at 9:00 AM. We were done at 9:45 AM.

I had to sign the tentative agreement for CCO # 247 for Friday & Saturday work .

04-0120F4 Bid Item: 067 C-PWS-SUC.067 Compact Suspension Cables

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JEFFERY STEWART	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>

