

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 4:10 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 276 Const Calendar Day: 952 Date: 17-Apr-2012 Tuesday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 06:50 AM 08:00 PM Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Compaction

Overview of work today:

Cable compaction continued today in the North main-span. Also, Cable formers were being installed (CCO-247). See below for a list of labor for this work.

- I arrived at the pier 7 office at 06:50, & was on the bridge at 07:00.

Cable Compaction - North main-span:

- I arrived at the North main-span at 07:05. At this time, the compaction equipment was at PP43.8. Yesterday, they had done some compaction squeezes starting at PP 44.2, & working up towards PP 43.8. Temporary nylon ratchet straps were used yesterday to hold the shape of the Cable.
- At 07:00 until 09:00, the crew was setting up equipment, & learning how to use the band-it strapping tools.
- At 09:00, the compaction started squeezing at PP 43.8. The jack pressures ranged between 8000 to 9000 psi. The Cable dimensions under load were measured at 780mm (height) & 785mm (width). After banding & release, the Cable dimensions were measured at 770mm (height) & 810mm (width).
- Note: the above dimensions were greatly influenced by the close proximity of this squeeze to the Tower. The Cable naturally wanted to take a wider shape being close to the Tower saddle.
- From 09:15 until 11:00, the compaction was on hold due to a hydraulic leak in one of the hoses. A small amount of the hydraulic oil dripped down through the catwalk onto the OBG.
- At 11:20, the hydraulic issue was fixed, & they started with re-squeezing at the first strap done this morning. This area was re-squeezed. The Cable dimensions under load were measured at 775mm (height) & 785mm (width). After banding & release, the Cable dimensions were measured at 767mm (height) & 814mm (width).
- Note: the shape of the Cable & the strands in the Cable bundle were positioned correctly ahead of the compactor (see attached photos).
- For the remainder of the shift, they continued compacting & banding while working down the span. They were only advancing forward about 0.9m per squeeze. The readings below were measurements taken by me on at the strap locations. They are after the load was released.

Strap 1 at PP43.8: Height = 767mm - Width = 814mm – (above upper Cable band)

Strap 2 at PP44.0: Height = 770mm - Width = 803mm

Strap 3 at PP44.0: Height = 774mm - Width = 796mm

Strap 4 at PP44.1: Height = 776mm - Width = 799mm

Strap 5 at PP44.2: Height = 781mm - Width = 801mm – Note: this area was moved back to & re-squeezed so these numbers are no longer valid.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wright, Doug

Diary #: 276

Date: 17-Apr-2012 **Tuesday**

I wrote the above measurements on the strap in the field, & notified ABF Engineers Andre Markarian & Zack Lauria of the numbers. I reminded them that these measurements are at a Cable band location, & asked if they were comfortable with installing & tensioning the Cable bands. They both were unsure, & said that they will ask Kevin Smith. Also, I met with Brian Boal, Roman Granados, & Warren Collins to let them know of these dimensions. They were all in agreement that the Cable will want to take that wide shape near the Tower saddle, & they did not believe Cable band installation should be a big issue.

Cable former installation work (CCO247):

- This is force account CCO work. Cable formers are required at only one location per span, but the Department has asked for them to be installed every 50m along the span (total of 7 per main-span, & 3 per side-span).

- CJ Biskner's crew was doing this work on the North side-span.

- From 07:00 until 14:00, the crew was working on installing Cable formers below mid-span. 6.5 hours should be applied towards the CCO.

- At 17:25. I left the bridge.

- From 17:45 until 19:10, I met with Brian Boal, Roman Granados, Warren Collins, Alex Schmitt, Saman Soheili, & Vitcor Altimarano to discuss Cable compaction. We discussed some of the early results of the compaction operation, as well as possibly buying off on the compacted Cable dimensions on a daily basis with the ABF Engineers.

- From 19:15 until 20:00, I wrote my diary for the day.

04-0120F4 Bid Item: 067 C-PWS-SUC.067 Compact Suspension Cables

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	Jose ALFARO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RENE MULATO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CHRISTOPHER BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	JNM	HOWARD SCHROYER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	GARY ANDERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Attachment



ddrRptbyBidItem

Page 2 of 3

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wright, Doug

Diary #: 276

Date: 17-Apr-2012

Tuesday



Good strand positions ahead of compactor - exterior strands



Good strand positions ahead of compactor - interior strands