

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:08 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 532 Const Calendar Day: 954 Date: 19-Apr-2012 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 06:30 pm Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

Cable Compaction

ABF crews came to the site at 6:50 AM. Crews had to work on the South main span cable compaction . They started at 7:00 AM.

Obra , Carlos , Jeffery , Mario , & Roger had to work on the cable compaction . Crews had to prepare their tools , equipments , bring materials to the site , & connect the power line . They were done at 7:15 AM. They started to compact at 7:20 AM. Crews had to compact between panel plates # 44 & 46 . They had to back the compaction machine 3 meters toward the saddle to re-compact the cable to reduce the size of the width , install new straps , & remove the loose straps . Crews were done at 12:00 PM.

In the afternoon , crews continued to compact the cable , install nylon straps , measure the cable , release the jacks pressure , re-compact , remeasure the cable , install stainless steel straps , & remove the nylon straps . They started at 12:40 PM.

At 2:00 PM. one of the hydraulic fitting leaked hydraulic oil. Crews had to stop , clean the jack , & call the technician . The hydraulic leak was repaired . Following the same procedures as previous locations . Crews resumed compacting at 2:30 PM.

At 4:00 PM. crews had to work on the outer strands . They had to cut & remove the tape for 10 meters strip ahead of the compaction machine . They were done at 4:30 PM. Crews compacted the last location for today at panel point 46 at 5:50 PM. They were done at 5:00 PM. Crews had to wrap up their tools & equipments. They left at 5:10 PM.

ABF engineers & I had to measure the height & width of the cable between PP 44 - 5 to PP 44 - 12. Height range 781 mm. - 786 mm Width range between 797 mm. & 801 mm.

Due to full time inspection . I had to work on my reports for Wednesday & Thursday . I was done at 6:30 PM.

04-0120F4 Bid Item: 067 C-PWS-SUC.067 Compact Suspension Cables

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 532

Date: 19-Apr-2012

Thursday
