

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 9:48 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 335 Const Calendar Day: 954 Date: 19-Apr-2012 Thursday

Inspector Name: Mofor, Sebastian Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date: 18-Oct-13 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 50 - 60 4PM 60 - 70**Precipitation****Condition** clearWorking Day ☒ If no, explain:**Diary:**

Dispute

**CCO # 179**

Contractor worked on the following: Install and welded sliding gate brackets on bike path railings, drilled and screwed gate tracks. They are able to install 2 tracks and gates per day. The QC was Bernie Docener from Smith Emory and QA was Dan Smith from Alter Vister.

Caltrans METs

Joe Shamibrock

Ed Flemming

They check for the present of water in side the bike path panels by means of Boreoscope. They found water in some panels.They drilled other locations but no water was found.

**04-0120F4 Bid Item: 058 E-L10-BPB.058 E Line Lift 10 Bike Path Beam**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 058 E-L11-BPB.058 E Line Lift 11 Bike Path Beam**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 058 E-L01-BPB.058 E Line Lift 01 Bike Path Beam**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 058 E-L03-BPB.058 E Line Lift 03 Bike Path Beam**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 058 E-L03-BPS.058 E Line Lift 03 Bike Path Segment**

AMERICAN BRIDGE/FLUOR, A JV



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 335

Date: 19-Apr-2012 Thursday

04-0120F4 Bid Item: 058 E-L05-BPB.058 E Line Lift 05 Bike Path Beam  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L05-BPS.058 E Line Lift 05 Bike Path Segment  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L06-BPB.058 E Line Lift 06 Bike Path Beam  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L07-BPB.058 E Line Lift 07 Bike Path Beam  
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 058 E-L07-BPB.058 E Line Lift 07 Bike Path Beam  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L08-BPB.058 E Line Lift 08 Bike Path Beam  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L08-BPS.058 E Line Lift 08 Bike Path Segment  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L09-BPB.058 E Line Lift 09 Bike Path Beam  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L09-BPS.058 E Line Lift 09 Bike Path Segment  
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 058 E-L09-BPS.058 E Line Lift 09 Bike Path Segment  
AMERICAN BRIDGE/FLUOR, A JV



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofo, Sebastian

Diary #: 335

Date: 19-Apr-2012

Thursday

04-0120F4 Bid Item: 069 0-000-000.069 ERECT SUSPENDER SYSTEM

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 077 E-L01-OBG.077 E Line Lift 01 OBG Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 W-L01-OBG.077 W Line Lift 01 OBG Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 W-L02-OBG.077 W Line Lift 02 OBG Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 W-L02-OBG.077 W Line Lift 02 OBG Clean and paint structural steel

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 077 W-L04-OBG.077 W Line Lift 04 OBG Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 E-L02-OBG.077 E Line Lift 02 OBG Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 X-L02-CBM.077 E-W Line Cross Over Lift 02 Cross Beam Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 X-L04-CBM.077 E-W Line Cross Over Lift 04 Cross Beam Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 X-L05-CBM.077 E-W Line Cross Over Lift 05 Cross Beam Clean and paint structural steel

CERTIFIED COATINGS COMPANY



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofo, Sebastian

Diary #: 335

Date: 19-Apr-2012 Thursday

04-0120F4	Bid Item: 077	X-L07-CBM.077	E-W Line Cross Over Lift 07 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	X-L08-CBM.077	E-W Line Cross Over Lift 08 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	E-L04-OBG.077	E Line Lift 04 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	X-L12-CBM.077	E-W Line Cross Over Lift 12 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	E-L05-OBG.077	E Line Lift 05 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	E-L06-OBG.077	E Line Lift 06 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	E-L06-OBG.077	E Line Lift 06 OBG Clean and paint structural steel
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 077	E-L07-OBG.077	E Line Lift 07 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	E-L08-OBG.077	E Line Lift 08 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 079	0-000-000.079	CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)
CERTIFIED COATINGS COMPANY			



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Mofor, Sebastian    **Diary #:** 335    **Date:** 19-Apr-2012    **Thursday**

**04-0120F4      Bid Item:    079      0-000-000.079      CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4      Bid Item:    080      0-000-000.080      CLEAN AND PAINT STRUCTURAL STEEL (BIKEPATH)**

CERTIFIED COATINGS COMPANY

**04-0120F4      Bid Item:    086      0-000-000.086      BIKEPATH RAILING**

AMERICAN BRIDGE/FLUOR, A JV

**CCO-024      Bid Item:    001      0-TRM-101.024      Traveler Rail Modifications (101)**

AMERICAN BRIDGE/FLUOR, A JV

**CCO-094      Bid Item:    001      0-PAI-ALS.094      Additional Painting**

CERTIFIED COATINGS COMPANY

**CCO-094      Bid Item:    001      0-PAI-ALS.094      Additional Painting**

AMERICAN BRIDGE/FLUOR, A JV

**CCO-151      Bid Item:    001      0-COR-ELS.151      Contractor Coordination**

AMERICAN BRIDGE/FLUOR, A JV

**CCO-177      Bid Item:    001      0-SMP-ALS.177      Skyway Overhead Sign Structure Missing Part**

AMERICAN BRIDGE/FLUOR, A JV

**CCO-179      Bid Item:    001      0-SBM-ALS.179      Skyway Bikepath/Railing Modifications**

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	CARL LYNN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	RYAN OKU	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JEREMY HODGE	8.00	0.00	0.00	8.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Mofor, Sebastian    **Diary #:** 335    **Date:** 19-Apr-2012    **Thursday**

Ironworker	FOR	MATTHEW CHAMBERLAIN	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	JASON COLLINS	8.00	0.00	0.00	8.00	<input type="checkbox"/>
<b>Equipment</b>							
<b>Equipment ID</b>	<b>Description</b>		<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Dispute</b>
<b>Contractor:</b>	AMERICAN BRIDGE/FLUOR, A JV						
002004	FORKLIFT, 8,000 CAPACITY						No <input type="checkbox"/>
		8.00	0.00	0.00	0.00		<input type="checkbox"/>
002342	GENERATOR, 7000 W MULTIQUEIP						No <input type="checkbox"/>
		8.00	0.00	0.00	0.00		<input type="checkbox"/>
000723	WELD EQUIPMENT, SEMI-AUTO PORT WIRE FEEDER						No <input type="checkbox"/>
		8.00	0.00	0.00	0.00		<input type="checkbox"/>
002343	GENERATOR, 7000 W MULTIQUEIP						No <input type="checkbox"/>
		8.00	0.00	0.00	0.00		<input type="checkbox"/>
<b>CCO-186</b>	<b>Bid Item: 001</b>	<b>0-BSI-ALS.186</b>	<b>Bikepath Stud Issue</b>				
AMERICAN BRIDGE/FLUOR, A JV							