

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:08 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 533 Const Calendar Day: 955 Date: 20-Apr-2012 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 06:30 pm Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

**Cable Compaction**

ABF crews came to the site at 6:50 AM. Crews had to work on the cable compaction on the South main span between panel plates 46 & 48 . They started at 7:00 AM.

Obra , Carlos , Jeffery , Mario , & Roger had to work on the compaction . Crews had to compact the cable between Panel Plates 46 & 48 . They had to prepare their tools & equipments . They were done at 7:10 AM. They started to compact at the upper edge of the cable band at panel plate 46 at 7:15 AM.

Crews had to power problem at 7:30 AM. ABF technician came to the site & repaired the wiring . Crews resumed working at 7:45 AM. They had to compact the strands , install nylon straps on both sides of the compaction machine , measure the cable , release the pressure , compact again , install 2 stainless steel straps at each location , release the machine , release the nylon straps , move 1.0 to 1.3 meters to the next location .

At 12:00 PM. Crews had to worked on 7 locations . At 11:30 AM. Crews had problem with the power for the 2nd time . ABF technician was called to the site to repair the power line .

In the afternoon , crews had to move down the cable 10 meters , remove the tapes on the outer strands , compact the cable , install nylon straps , back up between panel plates 46 & 48 to compact the cable . Crews started at 12:40 PM. They were done at 3:00 PM.

After that , crews resumed to work on the cable compaction at the cable band at panel platers # 48 . Following the same procedures as previous locations . Crews started at 3:20 PM. They were done at 5:00 PM. Crews had to wrap up their tools & equipments. They left at 5:10 PM. Lorraine & I left the field at 7:20PM.

I had to measure the cable height & width at the strap locations . The height range is between 780 mm. & 783 mm. The width range is between 795 mm. & 803 mm.

In the office I had to work on my reports . I was done at 6:30 PM.

**04-0120F4 Bid Item: 067 C-PWS-SUC.067 Compact Suspension Cables**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>



---

## ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name** Daouk, Sami

**Diary #:** 533

**Date:** 20-Apr-2012

**Friday**

---