

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:49 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 385 Const Calendar Day: 958 Date: 23-Apr-2012 Monday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 12 PM 4PM**Precipitation** **Condition** morning fog, afternoon clearWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

SPARE PART STORAGE YARD - MOVE MATERIALS - CCO 96:

Last week on Friday 4/20/2012, ABF moved a maintenance container and pallets of spare strut bolts in the storage yard. Today, ABF cleaned the previous storage area (protective plastic and dunage left behind after moving materials) and covered/protected the bolt kegs in the new location. Cleanup work is done by approximately 0900, then covering work until approximately 1130. This CCO work is approximately 0730 to 1130 for 4 hours. The signed Extra Work Order with ABF is for the following:

Laborer Foreman Everardo Hernandez 4 hours

Laborer Ignacio Garcia 4 hours

Kubota Cart 2 hours

2 rolls of visqueen

See the attached Extra Work Order - Signed with ABF for CCO 96 work

ITEM 60 ERECT STRUCTURAL STEEL (BRIDGE)(SADDLE):

In preparation for upcoming work on the saddle tie rods and pipe sleeves at the west deviation saddles and jacking saddle, ABF loads this material from the warehouse to a barge. ABF plans to take the material to the field tomorrow by barge for work that is scheduled to happen in the next week.

INSPECTOR OT REMARK:

2 hours OT - preparing for upcoming saddle tie rod work by going through ABF's submittals and by independently calculating the required tie rod stress and the Boltight hydraulic pressure.

