

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:48 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 387 Const Calendar Day: 960 Date: 25-Apr-2012 Wednesday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

ITEM 69 ERECT SUSPENDER SYSTEM:

In preparation for upcoming work on the suspenders, ABF moves this material from the yard behind the Working Drawing Campus (WDC) to the water front/dockside and some of the material is loaded onto a barge. Today is the first day of moving suspenders and loading them on a barge. This work involves the P360 (id 002131) forklift, Whirley Crane, operators, and ironworkers (foreman James Sturgeon's crew). No inspection of this work.

INSPECTOR OT REMARK:

2 hours OT - preparing for upcoming CCO 240 Saddle Divider Plate Blocking work by reviewing the CCO details and correspondence on this issue. I am reviewing the details late today, because this work may start tomorrow morning.

