

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:07 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 537 Const Calendar Day: 961 Date: 26-Apr-2012 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:30 pm 06:00 am Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

Cable Compaction

ABF crews came to the site at 6:50 PM. Crews had to work on the South main span cable compaction. They started at 7:00 PM.

Obra, Carlos, Christian, Jeffery Mario, & Roger had to work on the cable compaction. Morning crews left the compaction machine at PP 58 - 10. Crews had to cut the stainless steel straps because of the tolerances & re-compact PP 58 - 10 & install new straps. They started at 7:10 PM. Crews were done at 7:30 PM.

After that, crews had to compact the cable for 20 meters ahead of the final compaction to shape the cable & install 2 ratchet straps at 1.2 meter distance. They started at 7:30 PM. Crews were done at 9:00 PM.

Then, crews had to back up the compaction machine to PP 58 - 10. They started to compact PP 58 - 10 at 9:10. & they started to compact between PP 60 & PP 62 at 9:40 PM. Crews had to compact the cable every 1.18 meters, install 2 straps & release the ratchet straps.

At 12:00 AM. (4 - 27 - 2012). Crews had compacted PP 58 - 10, PP 60 - 1, 2, 3, 4, & 5.

At 3:00 AM. Crews had compacted PP 60 - 6 & while compacting PP 60 - 7 when the compaction machine lost pressure. ABF technician came to the site at 3:15 AM. but he did not fix the problem. He had to order parts to repair the hydraulic pump. Crews resumed compaction the cable every 0.6 meter instead of 1.18 meter. At 4:35 AM. Crews had compacted PP 60 - 8, 9, 10, & PP 62 - 1. Crews were done at 4:40 AM. They had to wrap up their tools & equipments. They left at 5:00 AM.

Christian had to work with all crews, he had to remove the tapes from the outer strands, & work on house keeping.

I had to measure the height, width, & circumference of the cable at every compaction location. In the office I had to work on the checklist sheet, & the daily report. I was done at 6:00 AM.

04-0120F4 Bid Item: 067 C-PWS-SUC.067 Compact Suspension Cables

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 537

Date: 26-Apr-2012

Thursday
