

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:45 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 243 Const Calendar Day: 963 Date: 28-Apr-2012 Saturday

Inspector Name: Bahar, Daryoush Title:

Inspection Type: Continuous

Shift Hours: 07:00 PM 06:00 AM Break: Over Time: 11:00

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 19-Sep-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 4PM

Precipitation Light Wind/Clear Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

The iron workers worked 10 hr shift tonight compacting north main span cable. We started at panel point (PP) 94-5 and ended at PP 98-5. The tolerance for our measurements were vertical range = 770-786 and horizontal range = 782-804. I measured the vertical and horizontal width measurements at the 20 degree angle of the cable bands, the true vertical width and horizontal width, and circumference at each seizing band. For list of measurements taken see the attached cable compaction checklist.

There were three reading at locations 94-5, 94-6, 94-7 that were below the tolerance of 770. I brought these to the attention of Alex Schmidt and called Doug Wright (morning shift). He had also encountered some vertical measurements below the tolerance of 770mm. Alex called Warren Collins, who told us to not accept these three readings on the buyoff sheet and write a note saying "the reading requires further discussion at WDC (Working Drawing Campus).

04-0120F4 Bid Item: 067 C-PWS-SUC.067 Compact Suspension Cables

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	Ethan KENT	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PATRICK OLEARY	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JUN PERALTA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	GARY ANDERSON	0.00	8.00	0.00	8.00		<input type="checkbox"/>

