

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:07 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 539 Const Calendar Day: 963 Date: 28-Apr-2012 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:30 pm 04:30 am Break: Over Time: 10:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

Cable Compaction

ABF crews came to the site at 6:50 PM. Roger , Carlos , Jeffery , Mario , & Patrick had to work on the South main span cable compaction . They started at 7:00 PM.

Morning crews left the compaction machine at PP 68 - 7, but was not strapped & 1.2 meters from PP 68 - 6 . Crews had hard time getting the cable within the tolerance range . They had to back the compaction machine 0.6 meter , compact twice , install straps , & release the ratchet straps . They started at 7:10 PM. Crews were done at 8:15 PM.

After that , crews continue to compact with 0.6 meter interval . They started to compact PP 68 - 8 at 8:20 PM. At 10:00 PM. Crews had compacted PP 68 - 8 , 9 , 10 , & 11 .

Then , crews started to compact PP 70 - 1 . They started at 10:20 PM. At 12:00 AM. (4 - 29 - 2012) crews had compacted PP 70 - 1 , 2 , 3 , & 4 . At 2:30 AM. crews had compacted PP 70 - 5 , 6 , 7 , & 8 . Crews were done at 2:35 AM. They had to wrap up their tools & equipments . Crews left at 3:00 AM.

Christian had to work with all crews , cut & remove the tape from the outer strands , & work on house keeping .

I had to measure the height , width , & circumference of the cable for true & 20' rotated angle at each compacted location . Height range between 779 mm. & 784 mm. Width range between 797 mm. & 800 mm. Circumference range between 2487 mm. & 2500 mm.

In the office I had to work on the checklist sheet , daily report , & labor time sheet for CCO # 247 in Burma office . I was done at 4:30 AM.

04-0120F4 Bid Item: 067 C-PWS-SUC.067 Compact Suspension Cables

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	PATRICK OLEARY	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	Christian HERNENDEZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	0.00	8.00	0.00	8.00		<input type="checkbox"/>

