

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:07 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 540 Const Calendar Day: 965 Date: 30-Apr-2012 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

**Cable Compaction**

ABF crews came to the site after the safety meeting at 7:20 AM. Crews had to work on the South main cable compaction . They started at 7:25 AM.

Obra , Carlos , Jeffery , Mario , & Roger had to work on the compaction . Crews left the compaction machine Saturday night at PP 70 - 8 with out any measurements done . Crews had to prepare their tools & equipments . They were done at 7:30 AM. Crews had to redo PP 70 - 7 & 8 because they were out side the tolerance range .

In the morning , I had to attend the Safety stand down in Burma road office . The meeting started at 8:00 AM. It was done at 12:25 PM. Loraine had to cover the activities on the South main span until 12:00 PM.

In the afternoon , crews continued to work on PP 70 - 10 & 11 . They were done at 1:40 PM. They started on PP 72 - 1 at 1:45 PM. At 2:45 PM. Crews had compacted PP 72 - 1 , 2 , & 3 . Crews were done at 2:50 PM. They had to wrap up their tools & equipments. Crews left at 3:10 PM.

I had to measure the height , width , & circumference of the cable at each compacted location for true & 20' rotated angle . Height range between 779 mm. & 784 mm. Width range between 789 mm. & 799 mm. Circumference range between 2482 mm. & 2490 mm.

Jose had to work with all crews , he had to cut & remove the tape from the outer strands & work on house keeping to the end of the shift .

In the office I had to work on the checklist sheet , daily report , & the labor time sheet for CCO # 247 . I was done at 4:30 PM.

**04-0120F4 Bid Item: 067 C-PWS-SUC.067 Compact Suspension Cables**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>



---

## ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name** Daouk, Sami

**Diary #:** 540

**Date:** 30-Apr-2012

**Monday**

---