

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:38 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 040 Const Calendar Day: 970 Date: 05-May-2012 Saturday

Inspector Name: Awal, Mohammad Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Woods, Mark

Approved Date: 28-Sep-12 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 50 - 60

Precipitation Condition Sunny

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

Welding:

13 M Diaphragm: (QA: R. DeArmond)

Removal of run-off tabs of the stiffener plates

QC personnel monitoring in process welding

Tower Base (QA: R. DeArmond)

Welding of Bearing stiffener plates identified as weld #005 & 008 in progress.

Shear Plates/ESW

QC/Technicians performing Ultrasonic Testing of the shear plate identified as WN: W-045 ("H").

Details of welding operation are available in QA report.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	RORY HOGAN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MAN MA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	XIAO JIAN WAN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Welder	JNM	HAN YU	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Welder	JNM	Luo HUA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JIN PEI WANG	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Welder	APP	Kenneth Chappell	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	ENRIQUE ROBLES	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	0.00	8.00	0.00	8.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Awal, Mohammad

Diary #: 040

Date: 05-May-2012 **Saturday**

Ironworker	JNM	RICHARD CHOUINARD	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	ANDREW MEADE	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Welder	APP	Reggie Humphry	0.00	8.00	0.00	8.00	<input type="checkbox"/>