

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:39 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 014 Const Calendar Day: 970 Date: 05-May-2012 Saturday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Granados, Roman Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny, mild, light wind

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Band

May 5, 2012

☐

Weather – clear, mild, light wind

ABF Work Shift – 0700 – 1530 (8 hours)

Location: South Side Span

Compactor: No. 4

Measurements:

Strap No. 10-2 True Height 780 True Width 800

(Compacted 5/4) Rotated Height 783 Rotated Width 796

Circumference 2490

(2 cross wires – down station, 1 outboard, 1 inboard)

Strap No. 10-3 True Height 782 True Width 800

Rotated Height 783 Rotated Width 798

Circumference 2494

(7 cross wires – down station, 1 outboard, 3 inboard, 3 bottom)

Strap No. 10-4 True Height 782 True Width 794

Rotated Height 784 Rotated Width 792

Circumference 2495

Strap No. 10-5 True Height 785 True Width 793

Rotated Height 785 Rotated Width 792

Circumference 2497

Strap No. 8-1 True Height 782 True Width 795

(Cable Band) Rotated Height 784 Rotated Width 787

Circumference 2486

Strap No. 8-2 True Height 780 True Width 795

(Cable Band) Rotated Height 784 Rotated Width 791

Circumference 2482

(3 cross wires – up station, 1 outboard, 2 bottom)



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 014

Date: 05-May-2012 Saturday

Strap No. 8-3 True Height 781 True Width 795
(Cable Band) Rotated Height 784 Rotated Width 790
Circumference 2484

Strap No. 8-4 compacted, not measured

Strap No. 8-5 compacted, straps not finished

Approximate distance covered this shift: 7.5 meters
Start strap no. 10-2 (compacted on 5/4 but not measured)
End strap no. 8-5 (compacted, one strap installed, one strap to be installed)

Miscellaneous

Ironworkers slowed down on production to avoid pinching wires. The platforms attached to the compactor were removed because of low clearance to the catwalk. 10 feet of cable remained to be finished by the end of work shift.

Labor (8 hours)

Christopher Biskner – Henry Hernandez, Stanley Dalie, Mathew Cochran, Ronny Chamberlain.

Laraine's OT – 9 hours (Shift 0700 to 1630), Saturday

04-0120F4	Bid Item: 067	C-PWS-116.067	Install & Adjust PWS 116-120
-----------	---------------	---------------	------------------------------

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4	Bid Item: 067	C-PWS-SUC.067	Compact Suspension Cables
-----------	---------------	---------------	---------------------------

AMERICAN BRIDGE/FLUOR, A JV