

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:38 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 041 Const Calendar Day: 972 Date: 07-May-2012 Monday

Inspector Name: Awal, Mohammad Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Woods, Mark

Approved Date: 28-Sep-12 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition Sunny

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

Welding

☐

13 M Diaphragm (QA J. Lizardo)

SAW welding of weld #102 in progress. (PJP)

Visual weld repairs at diaphragm plate PJP weld terminations in progress.

Tower Base:

Welding of bearing stiffener plates in progress (weld #005)

Electro-Slag Weld (ESW) Repairs

QC technicians performing ultrasonic testing of ESW weld WN: W-045 (Weld "E").

Repair of welding of shear plate UT reject identified as WN: E045 (Weld "F"), ref. RWR-201205-002 in progress.

QC personnel in progress welding.

Details of welding operation are available in QA report.

CCO 201

Matt Holt and his crew installing additional eye bolts (padeyes) at elevations 145m to 77m.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MAN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Awal, Mohammad **Diary #:** 041 **Date:** 07-May-2012 **Monday**

Ironworker	JNM	XIAO JIAN WAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Welder	JNM	HAN YU	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Welder	JNM	Luo HUA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	JIN PEI WANG	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Welder	APP	Kenneth Chappell	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	ANDREW MEADE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	ENRIQUE ROBLES	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00	<input type="checkbox"/>

CCO-201 Bid Item: 001 0-HLF-000.201 Handrails & Ladders at Strut Façade

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JONATHON BISKNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	8.00	0.00	0.00	8.00		<input type="checkbox"/>