

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:37 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 045 Const Calendar Day: 973 Date: 08-May-2012 Tuesday

Inspector Name: Awal, Mohammad Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Woods, Mark Approved Date: 28-Sep-12 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60**Precipitation** **Condition** SunnyWorking Day ☒ If no, explain:**Diary:**

Dispute

**Tower Activities**

Welding: (QA: Jo Lizardo)

13m Diaphragm

Visual weld repair at diaphragm plate PJP weld terminations in progress.

Welding of shear plate to diaphragm plate connection (weld #102 PJP SAW weld) in progress.

QC personnel monitoring in progress welding.

Tower base:

Welding bearing stiffener plates identified as weld #005 in progress.

Shear Plate/Electro-Slag Welding

Repair Welding of Shear Plate UT reject identified as WN:E045 (Weld #F). Ref. RWR-201205-002 in progress.

QC/technicians Performing Ultrasonic Testing of Shear Plate identified as WN: W-045 ("E").

Details of welding operation are available in QA report.

CCO 201 Work

Matt Holt and his crew installing additional eye bolts (padeyes) between elevations 145m and 77m.

**04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MAN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Awal, Mohammad    **Diary #:** 045    **Date:** 08-May-2012    **Tuesday**

Ironworker	JNM	XIAO JIAN WAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Welder	JNM	HAN YU	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Welder	JNM	Luo HUA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	JIN PEI WANG	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Welder	APP	Kenneth Chappell	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	ANDREW MEADE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	ENRIQUE ROBLES	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00	<input type="checkbox"/>

**CCO-201      Bid Item: 001      0-HLF-000.201      Handrails & Ladders at Strut Façade**

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	LONNY CANDELARIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	8.00	0.00	0.00	8.00		<input type="checkbox"/>