

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:34 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 311 Const Calendar Day: 973 Date: 08-May-2012 Tuesday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Granados, Roman Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 4PM 60 - 70**Precipitation** None **Condition** CloudyWorking Day ☒ If no, explain:**Diary:**

Dispute

Work description.

Diary May 8 2012

ABF activities at the West loop:

- ABF crews transferred the Cable Bands of the W-Line from PP10 to PP24 to job site close to the Pier W2.
- ABF crews set up a beam with trolley at the ends supported by the hauling cables and connected to a winch at the tower by a cable. This set up is going to be used for transferring the Cable Bands to the desired Panel Point.
- ABF crew started transferring the Cable Band bolts on the catwalk at the specified Panel Points.

Note:2 Hours OT

ABF CREWS:

- Chris Biskner
- Stanley Dalie
- Mathew Cochran
- Rene Esquivel
- Henry Hernandez

Equipments:

- Manlift (ABF002061)
- Fork Lift (HYSTER)

04-0120F4 Bid Item: 067 C-PWS-096.067 Install & Adjust PWS 96-100

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-101.067 Install & Adjust PWS 101-105

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Iranmanesh, Abbas Diary #: 311 Date: 08-May-2012 Tuesday

04-0120F4 Bid Item: 067 C-PWS-106.067 Install & Adjust PWS 106-110
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-111.067 Install & Adjust PWS 111-115
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-125.067 Install & Adjust PWS 125-130
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-131.067 Install & Adjust PWS 131-135
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-136.067 Install & Adjust PWS 136-137
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-SUC.067 Compact Suspension Cables
AMERICAN BRIDGE/FLUOR, A JV

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
*E0430406		0.00	0.00	0.00	0.00	No		<input type="checkbox"/>
*E0420406		0.00	0.00	0.00	0.00	No		<input type="checkbox"/>

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	APP	HENRY HERNANDEZ	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	CHRISTOPHER BISKNER	3.00	2.00	0.00	5.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
*E0440406		2.00	0.00	0.00	0.00	No		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Iranmanesh, Abbas **Diary #:** 311 **Date:** 08-May-2012 **Tuesday**

002061	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS	No	
	4.00 0.00 0.00 0.00		<input type="checkbox"/>