

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:14 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 592 Const Calendar Day: 973 Date: 08-May-2012 Tuesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 21-Oct-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Clear and warm



- Email review
- 0800 hrs QA/QC Meeting
- Met with Thanh Le and Brian Connolly (Smith Emery) to set up a torque testing time this morning. By 1030 the torque wrench was retrieved and Brian and I completed bolt testing of the drip-rail bolts on the Suspender Brackets on the E-Line, Panel Points 112, 114, and 116, as well as the Bike Path Beam drip-rail bolts at PP 111, 113, and 115.
- Generated a response to Submittal 2610R01 – CCO 225 Rapid Set Concrete Mock Up.
- Submitted orange tags for CCO 222 Trelleborg units and Bid Item 136/137 Trelleborg units at the shoulder.

No overtime accrued today.

