

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:37 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 044 Const Calendar Day: 974 Date: 09-May-2012 Wednesday

Inspector Name: Awal, Mohammad Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Woods, Mark

Approved Date: 28-Sep-12 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60**Precipitation** **Condition** SunnyWorking Day ☒ If no, explain:**Diary:**

Dispute

**Tower Activities**

Welding:( QA J Lizardo)

13 M Diaphragm:

Welding of shear plate to diaphragm plate connection ( Weld #102) in progress.

9 M Diaphragm

Welding perimeter channels in progress.

Qc personnel monitoring in progress welding.

Shear Plates/Eletro-Slag Welding (QA: W. Clifford)

Repair welding of shear plate UT reject identified as WN: E045 ( Weld "F"). Ref. RWR-201205-002 in progress.

QC personnel Monitoring in process welding.

QC personnel performing UT of shear plates.

Details of welding operation are available in QA reports.

painting: (QA Charlie Stewart)

Splice #4 at Elevation 145m did some additional adhesion test. Some of the test failed and some passed. Details available in QA report. CCC agreed to remove paint from the splice plates that failed the adhesion test and repaint them.

We did survey of tower painting with CCC and METS personnel. All the field repairs for the painting done in China done from elevation 145m to 53m. All the field splice painting and façade plates paint done from elevation 145m to 53m. CCC will repaint rejected paint in splice #4. Non-skid surface coating at elevation 89m and above have not received any non-skid surface coating. The surface area at 77m elevation and below have received a non-skid surface coating. However the coating exhibits layers of rust covering the surface. Non-skid surface 77m elevation and below the surface will be removed and reapplied. The



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Awal, Mohammad    **Diary #:** 044    **Date:** 09-May-2012    **Wednesday**

surfaces at 89M and above will have new non-skid surface and also 13m diaphragm will have new non-skid surface. The cost will be covered in CCO 94S1.

CCO 201 Work.:

Matt Holt and his crew installed signs "Not for Tie Off" and providing additional padeyes at tower façade elevations 145m and 77m.

**04-0120F4    Bid Item: 053    T-L01-SPD.053    Tower Lift 01 Shear Plates and Diaphragms**

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MAN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	XIAO JIAN WAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	HAN YU	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	Luo HUA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JIN PEI WANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Kenneth Chappell	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANDREW MEADE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ENRIQUE ROBLES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**CCO-201    Bid Item: 001    0-HLF-000.201    Handrails & Ladders at Strut Façade**

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	LONNY CANDELARIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	8.00	0.00	0.00	8.00		<input type="checkbox"/>