

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:19 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 627 Const Calendar Day: 976 Date: 11-May-2012 Friday
Inspector Name: Feather, Bernard Title: Transportation Engineer
Inspection Type: No Inspection
Shift Hours: Break: Over Time:
Federal ID:
Location:
Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Not Recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

No inspection today because I was on vacation. Dave Law informed me that FWS would be installing the 2 1/2" DW line at PP 38 to PP 40 this day.

☐

04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

Mechaincial Piping Installation 125 0-000-000.125

No inspection today because I was on vacation. In discussion with Dave Law on May 14, 2012, he said his crew installed the pipe supports for the 2 1/2" DW line from PP 38 to PP 40 along the south barrier of the WB bridge, then installed that section of piping.

☐