

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:33 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 314 Const Calendar Day: 976 Date: 11-May-2012 Friday
Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer
Inspection Type: Continuous
Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:
Federal ID:
Location:
Reviewer: Granados, Roman Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM 60 - 70
Precipitation None Condition Cloudy

Working Day ☒ If no, explain:**Diary:**

Dispute

Work description.

Dairy May 05-11-2012

**A) Cable Bands Installed At North Side Span**

Cable Band	Set Up for Pulling	Pulling Time	End of Pulling Time	Completion of Installation
WPP26	Yesterday	Yesterday	Yesterday	8:30A.M.
WPP24	8:50A.M.	9:25A.M.	9:35A.M.	1:05P.M.
WPP22	1:13P.M.	1:35P.M.	1:42P.M.	3:00P.M.

The Cable Bands orientation was checked by Mr. Saman Soheilifard

B) Cable Bands Installed At North Main Span

ABF had problem with pulling the Cable Band to the desired Panel Point because of excessive sag of the high line cables at the North Main Span, resulting the Cable Band rest on the catwalk. The Cable Band WPP50 was pulled to PP50 with difficulty yesterday. ABF pulled the high line cables several times by trial and error procedure in order to keep adequate distance of the Cable Band with respect to the catwalk surface. This was accomplished at 11:50 A.M. The Cable Band crews of the N.M.S. were transferred in the afternoon to the South East end to disassemble the compacting machine of the South Main Span. The crew pulled the Cable Band WPP52 to PP52 at the end of working day.

Cable Bands are set in the right orientation by putting all bolts in place and only 4 of them are snag tightened to prevent slippage of the Cable Band.

The cleanness and pulling process of the Cable Bands was checked and no damage to the cable was observed.

The Cable Bands of the E-Line were transferred on the OBG deck.

ABF crews involved in the North Side Span

- Aaron Kent (Foreman)
- Mathew Cochran
- Rene Esquivel
- Stanley Dalie
- Casey Lux (winch Op.)

ABF crews involved in the North Main Span

- Anthony Costa (foreman)



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 314

Date: 11-May-2012 Friday

-Kevin Ratclif
-Jacob Meche
-Augie Solis
-Carlos Alvarado

Other Crews Involved

-Patrick O'Leary
-Barry Rothman
-William Alger (Crane Op.)
-Jeffery Scott (Fork Lift Op.)
-Luis Diaz (Cleaning C.B.)

Equipment:

- Crane Grove 890 RT E (4 hours)
- Fork Lift (GRADALL 544-10) 8 hours

04-0120F4 Bid Item: 067 C-PWS-096.067 Install & Adjust PWS 96-100

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-101.067 Install & Adjust PWS 101-105

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-106.067 Install & Adjust PWS 106-110

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-111.067 Install & Adjust PWS 111-115

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-125.067 Install & Adjust PWS 125-130

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-131.067 Install & Adjust PWS 131-135

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-136.067 Install & Adjust PWS 136-137

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Iranmanesh, Abbas Diary #: 314 Date: 11-May-2012 Friday

04-0120F4 Bid Item: 067 C-PWS-SUC.067 Compact Suspension Cables
AMERICAN BRIDGE/FLUOR, A JV

Equipment						Rental Company	Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0430406						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		
*E0420406						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands
AMERICAN BRIDGE/FLUOR, A JV

Labor							Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	PATRICK OLEARY	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS DIAZ	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	AARON KENT	8.00	0.00	0.00	8.00	<input type="checkbox"/>

Equipment						Rental Company	Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
2005	FORKLIFT, GRADALL 544D 10,000 LBS					No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		
*E0150583						No	<input type="checkbox"/>
		4.00	0.00	0.00	0.00		