

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:37 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 046 Const Calendar Day: 977 Date: 12-May-2012 Saturday

Inspector Name: Awal, Mohammad Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Woods, Mark Approved Date: 28-Sep-12 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 50 - 60

Precipitation Condition Sunny

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

Welding:

☐

13m Diaphragm (QA J. Lizardo)

Outer east diaphragm: welding of shear plate to diaphragm connection identified as weld #102 (SAW PJP weld) is complete. They are grinding it to make it smooth surface.

QC personnel monitoring in process welding

QA/VT & MT verification of the drop-in plates identified as WN: 57-3 & 4, 58-1 & 2 and the stiffener plate identified as P440-6.

building scaffolding on Outer West Diaphragm for weld #110.

Shear Plate/ESW (QA: W. Clifford)

Excavations of ESW's identified as WN: E-045 ("P") to remove indications.

QC personnel monitoring in process welding.

QC personnel performing UT of Weld "F"

Details of welding operation are available in QA report.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	RORY HOGAN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MAN MA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	XIAO JIAN WAN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Welder	JNM	HAN YU	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Welder	JNM	Luo HUA	0.00	8.00	0.00	8.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Awal, Mohammad

Diary #: 046

Date: 12-May-2012 Saturday

Ironworker	JNM	JIN PEI WANG	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Welder	APP	Kenneth Chappell	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	ENRIQUE ROBLES	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	Alex Blanco	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	ANDREW MEADE	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Welder	APP	Reggie Humphry	0.00	8.00	0.00	8.00	<input type="checkbox"/>