

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:32 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 315 Const Calendar Day: 977 Date: 12-May-2012 Saturday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Granados, Roman Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 4PM 60 - 70**Precipitation** None **Condition** CloudyWorking Day ☒ If no, explain:**Diary:**

Dispute

Work description.

Dairy May 05-12-2012

**A) Cable Bands Installed At North Side Span**

Cable Band	Set Up for Pulling	Pulling Time	End of Pulling Time	Completion of Installation
WPP20	7:45A.M.	8:23A.M.	8:30A.M.	10:00A.M.
WPP18	10:28A.M.	10:54A.M.	10:59A.M.	1:05P.M.
WPP16	1:09P.M.	1:28P.M.	1:33P.M.	3:00P.M.

The Cable Bands orientation was checked by Mr. Roman Granados

B) Cable Bands Installed At North Main Span

Cable Band	Set Up for Pulling	Pulling Time	End of Pulling Time	Completion of Installation
WPP52	Yesterday	Yesterday	Yesterday	8:45A.M.
WPP54	9:02A.M.	9:27A.M.	9:49A.M.	12:00A.M.

The Cable Bands orientation was checked by Mr. Douglas Wright.

Cable Bands are set in the right orientation by putting all bolts in place and only 4 of them are snag tightened to prevent slippage of the Cable Band.

The cleanness and pulling process of the Cable Bands was checked and no damage to the cable was observed.

As a test, the edge of Cable Band WPP14 was chamfered with respect to CCO247.

NOTE: 10 hours OT

ABF crews involved in the North Side Span

- Aaron Kent (Foreman)
- Ethan Kent
- Jun Peralta (6 hours)
- Mathew Cochrane
- Anthony Smaler (6 hours)+2hrs CCO247
- Hayes Steve Batiste
- Casey Lux (winch Op.)

ABF crews involved in the North Main Span

- Anthony Costa (foreman)-5 hours
- Kevin Ratclif



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 315

Date: 12-May-2012 Saturday

-Jacob Meche
-Augie Solis
-Carlos Alvarado

Other Crews Involved

-William Alger (Crane Op.)
-Cliff Scott (Fork Lift Op.)
-Luis Diaz (Cleaning C.B.)
-Jose Avila (Cleaning C.B.)
-Charlos Montejano (Cleaning C.B.)

Equipment:

-Crane Manitowoc (At Pier W2) - 4 hours
- Crane Grove 890 RT E (1 hour)
- Fork Lift (GRADALL 544-10) 8 hours

04-0120F4 Bid Item: 067 C-PWS-096.067 Install & Adjust PWS 96-100

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-101.067 Install & Adjust PWS 101-105

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-106.067 Install & Adjust PWS 106-110

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-111.067 Install & Adjust PWS 111-115

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-125.067 Install & Adjust PWS 125-130

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-131.067 Install & Adjust PWS 131-135

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-136.067 Install & Adjust PWS 136-137

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Iranmanesh, Abbas Diary #: 315 Date: 12-May-2012 Saturday

04-0120F4 Bid Item: 067 C-PWS-SUC.067 Compact Suspension Cables
AMERICAN BRIDGE/FLUOR, A JV

Equipment						Rental Company	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0430406						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		
*E0420406						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands
AMERICAN BRIDGE/FLUOR, A JV

Labor							
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	JNM	MATTHEW COCHRAN	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	AARON KENT	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS DIAZ	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	JUN PERALTA	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	ANTHONY SMALER	0.00	6.00	0.00	6.00	<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	0.00	8.00	0.00	8.00	<input type="checkbox"/>

Equipment						Rental Company	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0460406						No	<input type="checkbox"/>
		0.00	4.00	0.00	0.00		
2005	FORKLIFT, GRADALL 544D 10,000 LBS					No	<input type="checkbox"/>
		0.00	8.00	0.00	0.00		
*E0150583						No	<input type="checkbox"/>
		0.00	1.00	0.00	0.00		