

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:05 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 551 Const Calendar Day: 979 Date: 14-May-2012 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 06:30 pm Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Cable Band Activities

ABF crews came to the site at 7:10 AM. Crews had to work on the North main span cable bands installation . They started at 7:15 AM.

Obra , Carlos , Mario , & Roger had to work on the W line rigging for the top crews , & they had to clean cable bands # 56 , 58 , 60

In addition to that , crews had to clean & erect cable bands # 88 , 90 , & 92. Crews started to clean cable band # 56 at 7:30 AM. They were done at 8:20 AM. They started to clean cable band # 58 at 10:00 AM. crews were done at 11:00 AM. They started on cable band # 60 at 11:30 AM. Crews were done at 12:00 PM.

Bill flew cable band # 56 for the top crews at 8:30 AM. Jeffery had to work on the top winch on the tower .

In the afternoon , Obra & his crews had to install cable band # 90 . Crews had to align , adjust the cable bands according to the surveyors marks , & bring the halves together using 2 temporary rods , install , snug , & torque the bolts . They started on cable band # 90 at 12:40 PM. Crews were done at 2:30 PM. They started on cable band # 92 at 2:30 PM. Crews were done at 4:20 PM.

After that , crews had to prepare more cable bands for tomorrow's work . They had to unbolt the bands , clean , & prepare the rigging . They were done at 4:50 PM. Crews left at 5:10 PM.

In the morning I had to work with Lorain on cable bands # 56 & 58 . Gary & his crews had to work on the cable band installations . Jeffery had to lower the spreader beam at 8:00 AM. Crews had to hook cable band # 56 at 8:35 AM. Pull it back to PP 56 . It was on PP 56 at 9:00 AM.

Crews had to align & adjust the cable band according to the surveyors marks , bring the halves together using rods & 4 hydraulic jacks , install the permanent bolts , torque 4 bolts , remove the rods , install & snug the remaining bolts . The started at 9:05 AM. Crews were done at 11:05 AM. Crews had to wrap up & mobilize to the next location at PP 58 . They were done at 11:15 AM.

Loraine & I had to check the rotation of the cable bands , measure the cable bands to the surveyors marks . Check Loraine report for employees names , hours , & all activities for cable bands # 58 , 60 , & 62

Jose & Luis had to clean the cable bands . Crews had to use use wire brush & solvent , & they had to work with the other crews on the rigging .

After hours I had to attend the staff meeting in Caltrans conex on the W line regarding CCO work for grinding the South side cable bands 5 mm. X 20 mm. The meeting was over at 5:20 PM.

In the office I had to work on today's measurements for the cable bands , daily report . I was done



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 551 Date: 14-May-2012 Monday

at 6:30 PM.

04-0120F4 Bid Item: 067 C-PWS-SUC.067 Compact Suspension Cables

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	LUIS DIAZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002321	Equipment, Crane, 90 Ton Rough Terrain	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>