

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:20 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 621 Const Calendar Day: 979 Date: 14-May-2012 Monday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Overcast and cool

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Track progress of FWS mechanical piping installation. Misc MEP paperwork and write diaries

☐**04-0120F4 Bid Item: 122 0-000-000.122 CCSF SEWER FORCE MAIN (10 NPS)**

F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Diary:**

Dispute

**Mechanical Piping Installation 122 0-000-000.122**

At 0830, Trevor Newkirk called to inform me that a delivery of 2 1/2" black pipe would be delivered to Pier 7 today.

☐

At 1100, I went out to the FWS yard in the back lot of Pier 7 and watched the FWS crew unload 23 pieces of 33' long

2-1/2" piping to be used for the DW. I inspected the pipe, found it free from damage, and was the material covered by the packing sheets, the COCs, and the Mill Certs. As such, the material was field released

After lunch, the crew moved sections of the pipe to a staging area on the bridge.

