

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:14 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 596 Const Calendar Day: 979 Date: 14-May-2012 Monday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date: 21-Oct-13 Status: Approved

**04-0120F4**  
**04-SF-80-13.2/13.9**  
**Self-Anchored**  
**Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation

Condition Overcast

Working Day ☒ If no, explain:**Diary:**

Dispute

**CCO # 216**

- Bob Brignano informed me that the falsework material for Hinge KW arrived at Yerba Buena Island this afternoon.

- 1430 hrs Hinge K meeting. Dan McNichol confirmed the delivery of the falsework and informed us that the material will be placed on the YBIT Structure near the tie down beams. Design confirmed that this is acceptable.

**General Comments**

Overcast and cool

- Email review
- Review work from Friday
- 0800 hrs SAS Staff Meeting
- Ashley Takata called to discuss whether ABF responded with survey data on the thermal movements at W2. I informed her that I did not receive anything and that it is ok for her to request the information again. Mark MacDonald responded with the information later in the day.
- Finalized response to RFI 2831R00 – Lifts 12 and 13 Splice Plate Primer.
- Worked on RFI 2791R01 – Barrier Cover Plate: Gaskets.
- Diary work
- Continued to work on RFI 2791R01.
- Extra Work Bills

I accrued 2 hours of overtime working on CCO #235 &amp; #216 and their Extra Work Bills.

**CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MATTHEW COCHRAN	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	HENRY HERNANDEZ	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	FOR	AARON KENT	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	FOR	SCOTT SMITH	2.00	0.00	0.00	2.00		<input type="checkbox"/>

**Equipment**

Rental Company

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 596

Date: 14-May-2012 Monday

2321

Equipment, Crane, 90 Ton Rough Terrain

2.00

0.00

0.00

0.00

No

☐

**Diary:**

Dispute

**CCO # 216**

**001** 0-HKC-000.208

☐

Hinge KW Falsework delivered to the site and placed on the YBITS W-Line.