

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 4:06 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 300 Const Calendar Day: 979 Date: 14-May-2012 Monday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 00:00 AM 11:59 PM Break: 14:00 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Band Activities

Overview of work today:

- We continued the survey for Cable Band (CB) layout in the South main-span.

Shift hours:

- I worked a split shift today since Sunday & Monday are night shifts, & then I will switch back to day shift on Wednesday. On Monday, I worked from midnight until 06:00, & then from 19:45 until midnight. The night shift continued until 08:30 on Tuesday.

- At 19:45, I arrived at the pier 7 office, & assembled some equipment that will be needed for the survey checks.
- At 20:30, I was on the bridge. At this time, the ABF survey crew was laying out the 1.5m reference lines on the South main-span.
- Note: The Caltrans layout crew included: Matt Bruce, Victor Altimarano, & I. See their diaries for additional details of the work. For ABF, the layout crew included: Zack Lauria, Dave Adams, & the 4 on-site ABF surveyors (Terry, James, Mike, & Ken).
- From 20:30 until 21:15, we searched the bridge to try to find ladders & other safety equipment to start our work.
- From 21:15 until 22:30, we reviewed the CB layout data from submittal 2505R02 while waiting for ABF to complete their layout so we could start checking.
- From 22:30 until 23:00, I ate lunch.
- From 23:00 until 02:15, we checked the layout marks along the South main-span. Matt & Victor were checking the top-center of Cable, & I was checking the rotation arc lengths, the 1.5m reference lines, & the rotation line. I checked from PPs 44S through 106S. All of the checks were OK. The maximum difference between measured rotation arc length & theoretical arc length was 2mm.. The maximum measured difference to any 1.5m reference line was 3mm.
- At 02:30 we left the bridge.
- From 02:45 until 08:30, I did office work to fulfill my 8 hours on Tuesday. See tomorrow's diary for details.

